CASE STUDY DERs ON THE CUSP:

RMI July 12, 2022

Mount West Hano Homes JFK Elementary School Fairweather 1, 2, 3, 4





Tim McDonald <u>tim@onionflats.com</u> 215.783.5591



Achieve Performance & Durability Through A Holistic Approach¹⁵

RENEW BOSTON TRUST









PANELIZERS

* NOTE: ALL PROJECTS ARE IN FEASIBILITY PHASE





- Mount West 2

1414 71st Ave, Philadelphia, PA 19126

- 7101 N. 15th St

7101 N. 15th St, Philadelphia, PA 19126

Odin affiliates currently own and manage approximately 9,000 apartments and 200,000 square feet of commercial space in 14 US States.














- Mount West 1

1411 76th Ave, Philadelphia, PA 19126







- 1775 Godfrey St, Philadelphia, PA 19126





Bentley Manor









Bldg Info

Mount West 1414 71st Ave, Philadelphia, PA 19126 Year Built - 1950s-1960s Size - 20,901 GSF Units - 28 (22 1 Bed, 6 2 Bed) Materials - Brick, CMU, 2x floor framing and roof framing



Existing Thru-wall Air-Conditioning

Existing Hydronic Baseboard Heating

Existing Bath Ventilation

Existing Systems Analysis

Summary of replacement strategy, options, and age of equipment




Existing Gas Water Heating

Existing Centralized Gas Boiler for Heating

Existing 40 Amp Panel in Unit



Basement Layout




Existing elec. panel and sub-meters

Mechanical Spaces Electrical Meter Room:

 Replace existing 800 amp service with 1200 amp service






Mechanical Spaces Laundry Room:

- Replace Gas dryers w/ condensing HP dryers
- Eliminate dryer vents






Mechanical Spaces Boiler Room:

 Remove Gas-fired boiler






Mechanical Spaces Boiler Room:

- Remove boiler
- Replace with HP water heaters
- Cap & abandon pipes
- Install (8) 80 gal
 Rheem HP WH




Heat pump Water HeaterCost - \$2000 per unit






EXISTING SYSTEM:

- Plug-in A/C unit in through-wall sleeve
- Centralized hydronic baseboard heating
- Exhaust fan in bathroom ducted to exterior wall
- Recirculating range hood with charcoal filter
- 40 amp elec panel




New Wall Panel:


- Prefabricated exterior wall panel system
- Factory-installed windows in existing window locations
- Vapor-open insulated wall assembly



Ventilation SYSTEM:

- Lunos ET2 HRV pair in Bedroom and Living Room
- Transfer grille installed between Bedroom and Living Room for air circulation through unit
- Panasonic ERV for Bath exhaust






Heating/Cooling SYSTEM:

- Ephoca monoblock heat pump unit provides heat, cooling, and humidity control
- (2) through-wall ducts installed in existing A/C opening in Living room




Cost - \$2,500 per unit Size - 39.7" W x 21.9" H x 6.5" D




ALL-ELECTRIC SYSTEM:

- Eliminate gas appliances throughout: replace gas range with electric cooktop
- Replace recirculating range hood
- Upgrade electrical sub-panel in unit to 100 amps



Assembly Details

Detail of overall construction approach between existing and new wall at window opening



Wall Details


- Vapor open assembly
- Prefab and Panelized

EPDM ROOF MEMBRANE 1/2" RECOVERY BOARD 3" CONTINUOUS POLYISO INSULATION SCREWED TO DECK AIR BARRIER: WRAPPED OVER PARAPET & TAPED TO INSIDE OF PANELIZED WALL SYSTEM DENSE-PACK CELLULOSE INSULATION: FILL EXISTING ATTIC CAVITY COMPLETELY 2" GAP - BRACKETS / STANDOFFS TBD ZIP SHEATHING W/ TAPED JOINTS [AIR BARRIER] EXISTING ROOF MEMBRANE 2x6 @ 16"O.C., CAVITY FILLED W/ EXISTING ROOF DENSE PACK CELLULOSE SHEATHING CONTINUOUS INSULATION: 2x12 ROOF FRAMING STEICO 2-3/8" THK PERPENDICULAR TO PARAPET, TYP ---W.R.B.: SIGA MAJVEST 500 ±3-4* THICK LOOSE FILL FURRING AND CLADDING TBD CELLULOSE INSULATION A: STUCCO (FIELD-APPLIED DIRECTLY TO STEICO) **B: METAL PANELS ON FURRING** STRIPS 2x4 FRAMING C: CEMENT OR COMPOSITE (SUSPENDED FROM JOISTS) PANEL/CLAPBOARD 1/2" GWB CEILING 1/2* GWB 2x4 FURRING 4" CMU BACKUP 4" FACE BRICK COMMON BOND W/ 6th COURSE FLEMISH HEADER

Assembly Details

Detail of overall construction approach between wall and roof

Wall Roof Detail



Assembly Details

Detail of overall construction approach at base of wall at perimeter

Foundation Detail




Prefab Fabrication


Costs, construction timeline, and info about blueprint prefab



Thermal Envelope

Exploded axon showing new walls and roof insulation over existing building including perimeter excavations







Rooftop Solar

(220) 300W solar panels on 10 deg east west roof racks for maximum efficiency

Total Array Size - 66kw Generates 107,203 kWh/yr or 70% of total consumption



TYPICAL Code **kWh**




Miscellaneous loads

Renewable electricity production

TYPICAL Code **kWh**

361.403 kWh Total



Project Energy

Auxiliary energy / fans Miscellaneous loads

Appliances

Renewable electricity production

| 71ST AVENUE | | | |
|---------------------------------------------------------|-------|------------|---------------|
| Budget bareakdown | sf | \$/sf | ΤΟΤΑ |
| BUILDING BUDGET | 20901 | | |
| Panels (Blueprint Robotics) | 11068 | \$69.12 | \$765,000.0 |
| EPS for foundations (\$1.5/sf material) | 1390 | 400120 | \$20,000.0 |
| Miscellaneous Site work (Drainage tiles, waterproofing) | | | \$50,000.0 |
| Roof (based on Topline bid) | 6967 | \$15.30 | \$106,595.1 |
| EPHOCA (in BR scope) | 28 | \$4,000.00 | |
| Excavation | | | \$50,000.0 |
| Patching interiors/windows (in BR scope) | | | |
| Exterior Finish | 12458 | \$30.00 | \$373,740.0 |
| NEW Electrical service upgraded from 800amp to 1200amps | | | \$20,000.0 |
| NEW 100amp panels and services run to all 28 units | \$40 | 000/unit | \$112,000.0 |
| Demolition: stairs, boilers | | | \$25,000.0 |
| New Concrete Stairs | | | \$30,000.0 |
| Dense pack roof insulation | 6967 | \$6.00 | \$41,802.0 |
| 220 Line to stove (in BR scope) | 28 | \$700.00 | |
| New stoves | 28 | \$600.00 | \$16,800.0 |
| Entrance canopy | | | \$25,000.0 |
| Solar | 82800 | \$1.50 | \$124,200.0 |
| HARDCOST SUBTOTAL | | \$84.21 | \$1,760,137.1 |
| Hardcost Contingency | | 6% | \$96,807.5 |
| HARDCOST TOTAL | | \$88.84 | \$1,856,944.6 |
| SOFT COSTS | | | |
| Our Fee: Arch/predevelop | | 10% | \$176,013.7 |
| Our Fee: GC | | 6% | \$105,608.2 |
| Admin Management fee | | 3% | \$52,804.1 |
| Insurance | | 1% | \$8,800.6 |
| Permitting | | 1% | \$8,800.6 |
| Contingency | | 6% | \$96,807.5 |
| General Conditions | | 10% | \$176,013.7 |
| TOTAL | | \$118.74 | \$2,481,793.3 |

Overview of Cost

Construction cost details

| \$2,481,793.31 | Total Cost | |
|--------------------|-------------|--|
| - 868,627.65 | 4% LIHTC | |
| - \$500,000 | Mun. Grant | |
| <u>- \$500,000</u> | State Grant | |
| \$613,165.65 | 5% MORTGAGE | |
| Annual Mortgage | \$39,492.00 | |

^{\$88,635.46} per Apartment



Existing Facade

Existing brick facade with exterior applied cooling units, elec conduit and vents



Facade Renderings

Initial facade option exploring panel divisions and window shading



Facade Renderings


Process facade rendering exploring panel divisions and window shading and color



Facade Renderings

Process facade rendering exploring colors, entry canopy, and planting






Bldg Info

1-39 Hano Street, Allston Brighton, MA


- Year Built 1888
- Size 24,083 GSF
- Zoning: R-3
- 10 Duplexes, 20 Units
- Materials Wood framed, masonry fire walls





RECENT SURVEY PLAN

- Challenging building form
- Very tight access at street
- Overhead wires make front panelization difficult
- Model as one building or Ten?





RECENT SURVEY PLAN


- Challenging building form
- Very tight access at street
- Overhead wires make front panelization difficult
- Model as one building or Ten?
- Chose to model one duplex at a time.





EXISTING CONDITIONS

- Eliminate gas and centralized boiler for heating
- Eliminate gas and DHW tanks
- No cooling






- Decentralized ventilation, heating, and cooling strategy
- Replace gas water heaters with Heat Pump Water Heaters (HPWH)
- Use Minotair Unit















- Decentralized ventilation, heating, and cooling strategy
- Replace gas water heaters with Heat Pump Water Heaters (HPWH)
- Use Minotair Unit
- Use KOOL DUCT






- Decentralized ventilation, heating, and cooling strategy
- Replace gas water heaters with Heat Pump Water Heaters (HPWH)
- Use Minotair Unit
- Use KOOL DUCT






- Decentralized ventilation, heating, and cooling strategy
- Replace gas water heaters with Heat Pump Water Heaters (HPWH)
- Use Minotair Unit
- Use KOOL DUCT
- Service 1st floor unit through floor registers

1st FLOOR PLAN





- Decentralized ventilation, heating, and cooling strategy
- Replace gas water heaters with Heat Pump Water Heaters (HPWH)
- Use Minotair Unit
- Use KOOL DUCT
- Service 1st floor unit through floor registers
- Service 2nd floor from outside between new and existing envelop




HA NO Brighton HOME S

HVAC STRATEGY

- Decentralized ventilation, heating, and cooling strategy
- Replace gas water heaters with Heat Pump Water Heaters (HPWH)
- **Use Minotair Unit**
- Use KOOL DUCT
- Service 1st floor unit through floor registers
- Service 2nd floor from _ outside between new and existing envelop

2nd fl Living Room


AXONOMETRIC





- Decentralized ventilation, heating, and cooling strategy
- Replace gas water heaters with Heat Pump Water Heaters (HPWH)
- Use Minotair Unit
- Use KOOL DUCT
- Service 1st floor unit through floor registers
- Service 2nd floor from outside between new and existing envelop

AXONOMETRIC






- Strip existing skin from building down to studs
- Spray foam EXISTING stud walls
- Install new ½" Zip layer as primary AIR BARRIER
- Install PRE-FRAMED window screwed directly to existing wall
- Install 1 layer of 4"
 RECYCLED polyiso
 insulation AND 2 4" layers
 of Roxul on bays
- Furring strips and new siding






HANO STREET VIEW





- No 36" landing for steps
- Steps extend into sidewalk
- 32" wide doors






HOW TO MAKE ENTRANCE CODE COMPLIANT?


- Min 36" landings for steps






- Min 36" landings for steps
- Replace 1st floor unit doors
- Replace 2nd floor unit doors with windows






- Min 36" landings for steps
- Replace 1st floor unit doors
- Replace 2nd floor unit doors with windows
- Install new interior doors to both units







Insulate existing wall here by filling existing wall cavity with SPRAY FOAM and 4" of used polyiso IN THIS ZONE






ENVELOP STRATEGY

- Strip existing skin from building down to studs
- Spray foam EXISTING stud walls
- Install new ½" Zip layer as primary AIR BARRIER
- Install PRE-FRAMED window screwed directly to existing wall
- Install 1 layer of 4"
 RECYCLED polyiso
 insulation AND 2 4" layers
 of Roxul on bays
- Furring strips and new siding

Insulate existing wall here by filling existing wall cavity with SPRAY FOAM and 4" of used polyiso IN THIS ZONE






ENVELOP STRATEGY

- Strip existing skin from building down to studs
- Spray foam EXISTING stud walls
- Install new ½" Zip layer as primary AIR BARRIER
- Install PRE-FRAMED window screwed directly to existing wall
- Install 1 layer of 4"
 RECYCLED polyiso
 insulation AND 2 4" layers
 of Roxul on bays
- Furring strips and new siding


Insulate existing wall here by filling existing wall cavity with SPRAY FOAM and 4" of used polyiso IN THIS ZONE





ENVELOP STRATEGY

- Strip existing skin from building down to studs
- Spray foam EXISTING stud walls
- Install new ½" Zip layer as primary AIR BARRIER
- Install PRE-FRAMED window screwed directly to existing wall
- Install 1 layer of 4"
 RECYCLED polyiso
 insulation AND 2 4" layers
 of Roxul on bays
- Furring strips and new siding
- Run sprinkler lines between old and new envelops






ALL OTHER WALLS

- Strip existing skin from building down to studs
- Install new ½" Zip layer as primary AIR BARRIER
- Install 2X8 stud wall filled with Hemp Insulation, spaced 4" from existing wall
- Furring strips and new siding
- Run sprinkler lines AND ductwork in 4" air space between old and new envelops







ALL OTHER WALLS

- Strip existing skin from building down to studs
- Install new ½" Zip layer as primary AIR BARRIER
- Install 2X8 stud wall filled with Hemp Insulation, spaced 4" from existing wall
- Furring strips and new siding
- Run sprinkler lines AND ductwork in 4" air space between old and new envelops
- Wrap parapet and roof

Wall Roof Detail








ALL OTHER WALLS

- Strip existing skin from building down to studs
- Install new ½" Zip layer as primary AIR BARRIER
- Install 2X8 stud wall filled with Hemp Insulation, spaced 4" from existing wall
- Furring strips and new siding
- Run sprinkler lines AND ductwork in 4" air space between old and new envelops
- Wrap parapet and roof
- Stop insulation of basement at grade

Foundation Detail





ALL OTHER WALLS

- Strip existing skin from building down to studs
- Install new ½" Zip layer as primary AIR BARRIER
- Install 2X8 stud wall filled with Hemp Insulation, spaced 4" from existing wall
- Furring strips and new siding
- Run sprinkler lines AND ductwork in 4" air space between old and new envelops
- Wrap parapet and roof
- Stop insulation of basement at grade
- Remove and seam exist wind

PHIUS+ 2018 VERIFICATION



BUILDING INFORMATION

| Category: | Residential |
|-----------------------|----------------|
| Status: | In planning |
| Building type: | Retrofit |
| Year of construction: | 1880 |
| Units: | 2 |
| Number of occupants: | 7 (Design) |
| Occupant density: | 220 ft²/Person |

| Boundary condition | IS | Building geometry | |
|-----------------------|----------------------------|----------------------|--------------|
| Climate: | BOSTON LOGAN INT ARPT MA | Enclosed volume: | 27,014.3 ft3 |
| | | Net-volume: | 11,440 ft3 |
| Internal heat gains: | 1.4 Btu/hr ft ² | Total area envelope: | 3,535.9 ft2 |
| Interior temperature: | 68 °F | Area/Volume Ratio: | 0.1 1/ft |
| interior temperature. | | Floor area: | 1,540 ft2 |
| Overheat temperature: | 77 °F | Envelope area/iCFA: | 2.296 |

2.99 kBtu/ft²yr

0.21 kBtu/ft²yr

3.2 kBtu/ft²yr

7 kBtu/ft²yr

5.26 Btu/hr ft2

6.9 Btu/hr ft2 8.106.39 Btu/hr

PASSIVEHOUSE REQUIREMENTS

PHIUS+ 2018 Certificate criteria:

Heating demand

| specific: | 3.9 kBtu/ft ² yr |
|-----------|-----------------------------|
| target: | 8.3 kBtu/ft ² yr |
| total: | 6,011.69 kBtu/yr |

Cooling demand

| sensible: | 2.99 | kBtu/ft²yı |
|-----------|----------|------------|
| latent: | 0.21 | kBtu/ft²yı |
| specific: | 3.2 | kBtu/ft²y |
| target: | 7 | kBtu/ft²y |
| total: | 4,921.09 | kBtu/yr |
| | | |

Heating load

| specific: | | |
|-----------|--|--|
| target: | | |
| total: | | |

Cooling load

| specific: | 4.06 | Btu/hr ft² |
|-----------|----------|------------|
| target: | 4.3 | Btu/hr ft² |
| total: | 6,256.84 | Btu/hr |











Site energy

Source energy total:

specific:

specific:

total:

total:

specific:


specific:

target: total:

> -2,866.57 kBtu/yr -1.86 kBtu/ft²yr -840.19 kWh/yr -0.55 kWh/ft2


Air tightness

ACH50: CFM50 per envelope area: target: target CFM50:



PASSIVEHOUSE RECOMMENDATIONS





1.49 1/hr 0.05 cfm/ft2 1.79 1/hr 0.06 cfm/ft²

\checkmark

 \checkmark

2000 4000 6000 8000 10000

70 80 10 15

Frequency of overheating only applies if there is not a [properly sized] cooling system installed.





Solar Analysis

Type:

Style:

Export

| | 5.2 | (2) | 10 |
|---------------------------------|----------------------------------------------------------------|--------------|-----|
| Study Type: | Solar Energy - Annual PV | ~ o ° | |
| Surfaces: | <user selection=""></user> | ~ 1 | |
| | Production 42 kWh/Year | 0 4 4 4 4 | |
| Building E 54 m ² | energy savings nergy Difset PV panel area ars payback | Upda | ste |
| Results Se | tlings | v1.0.0 | .24 |
| Type: | Cumulative Insolation | √ kWh/m² √ | 7 |

× × 1

Insolation cav


Solar Analysis Annual Insolation



SOLAR

PER DUPLEX:

- (27) 300W solar panels on 10 deg east west roof racks for maximum efficiency
- Total Array Size -8.1kw per duplex
- @ \$2/watt = \$16,200 per duplex or \$8100 per unit or \$162,000.00



Not renewable Renew

Renewable

LOR S Occupy PLACETA Project Name 1-39 Hano Homes

Project #

Title Feasibility Study Construction Pricing

Date 02/10/2022

| A | 8 | с | D | E | ۴ | G | н | 1 |
|-----|-----------------------------------------------------------------|-------------|---------|---------------|-----------------|----------------|----------------|---------|
| TEM | DESCRIPTION OF WORK | Direct Cost | Markup | Material Cost | Material Markup | Sub Contractor | | Total |
| | | | 10.00% | | 13.60% | | 15% | |
| | Division 1: General Requirements | | | | | | | |
| | 01 29 76.00 Project Invoicing | \$5,000 | \$500 | \$0 | \$0 | \$0 | \$0 | \$5,50 |
| | 01 31 13.00 Project Management | \$20,000 | \$2,000 | \$0 | \$0 | \$0 | \$0 | \$22,00 |
| | 01 31 19.00 Project Meetings | \$5,000 | \$500 | \$0 | \$0 | \$0 | \$0 | \$5,50 |
| | 01 32 13.00 Project Scheduling | \$10,000 | \$1,000 | \$0 | \$0 | \$0 | \$0 | \$11,00 |
| | 01 51 13.02 Temp Electricity | \$1,000 | \$100 | \$0 | \$0 | \$0 | \$0 | \$1,10 |
| | 01 51 36.02 Temp Water Service | \$750 | \$75 | \$0 | \$0 | \$0 | \$0 | \$83 |
| | 01 51 40.02 Tool Equipment Rental | \$75,000 | \$7,500 | \$0 | \$0 | \$0 | \$0 | \$82,51 |
| | 01 52 19.02 Sanitary Facilities | \$2,000 | \$200 | \$0 | \$0 | \$0 | \$0 | \$2,21 |
| | 01 55 26.02 Traffic Control | \$3,000 | \$300 | \$0 | \$0 | \$0 | \$0 | \$3,31 |
| | 01 56 26.02 Temporary Fencing | \$1.000 | \$100 | \$0 | \$0 | \$0 | \$0 | \$1.10 |
| | 01 57 16.02 Temporary Pest Control | \$1,200 | \$120 | 50 | \$0 | \$0 | 50 | \$1.3 |
| | 01 73 00.00 Site Supervision | \$30.000 | \$3.000 | 50 | 50 | 50 | 50 | \$33.0 |
| | 01 74 16.00 Site Maintenance | \$10.000 | \$1.000 | 50 | 50 | 50 | 50 | \$11.0 |
| - | 01 74 19.02 Waste Disposal | \$5.500 | \$550 | 50 | \$0 | 50 | \$0 | \$6.0 |
| _ | 01 74 23.02 Final Clean | \$2,000 | \$200 | 40 50 | \$0 | 40 50 | 40 \$0 | \$2.2 |
| - | 01 78 13.00 Punch List | \$15,000 | \$1,500 | 40 50 | +~ \$0 | 40 50 | 40 \$0 | \$16,5 |
| - | 017813.0010hch28i | \$13,000 | \$1,300 | 30 | 50 | 30 | -04 | \$10,3 |
| | Division 2 Sitework | | | | | | | |
| | 02 22 00.02 Demolition (Included in 03 31 00.02) | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | |
| - | | *~ | *~ | *~ | *~ | ** | 40 | |
| | Division 3 Concrete | | | | | | | |
| | 03 31 00.02 Structural Concrete Foundations Sub | \$0 | \$0 | \$0 | \$0 | \$15,000 | \$2,250 | \$17,2 |
| | | *~ | ** | *~ | ** | 410,000 | 42,230 | 417,41 |
| | Division 6 Wood & Plastics | | | | | | | |
| | 06.11.00.00 Wood Framing Demolition | 50 | \$0 | \$0 | 50 | \$64.500 | \$9.675 | \$74.1 |
| | 06 11 00.01 Wood Framing Mtrl | \$2,000 | \$200 | \$20,000 | \$2,720 | \$0 | \$0 | \$24,9 |
| _ | 06 11 00.02 Wood Framing Sub | \$0 | 50 | 50 | \$0 | \$50.000 | \$7.500 | \$57,5 |
| | 06 20 43.01 Interior Trim & Base Mtrl | \$500 | \$50 | \$3,000 | \$408 | 50 | \$0 | \$3,9 |
| _ | 06 20 43.02 Interior Trim & Base Sub | \$0 | \$0 | \$0,50 | \$0 | \$17.975 | \$2.696 | \$20.6 |
| _ | 06 43 16.01 Deck & Railing Mtrl | \$1,000 | \$100 | \$10,000 | \$1,360 | \$0 | \$0 | \$12,4 |
| - | 06 43 16.02 Deck & Raing Vini | \$1,000 | \$100 | \$10,000 | \$1,350 | \$70,000 | \$10,500 | \$12,4 |
| - | 00 40 TO.02 DOCK & KOING 3012 | 30 | 30 | 30 | 40 | \$70,000 | \$10,500 | \$60,3 |
| | Division 7 Thermal & Moisture Protection | | | | | | | |
| | 07 14 00.02 Fluid-Applied Waterproofing Sub | \$1,000 | \$100 | \$0 | \$0 | \$12,000 | \$1,800 | \$14,9 |
| _ | 07 21 13.01 Insulation Mtrl | \$0 | \$100 | \$48.970 | \$6.660 | \$12,000 | \$0 | \$55.6 |
| - | 07 21 13.03 Insulation Sub | \$2,000 | \$200 | \$40,970 | 30,000 | \$35.216 | \$0 \$5,282 | \$42,6 |
| _ | 07 27 00.01 Air Barrier Mtrl | \$2,000 | \$200 | \$25.000 | \$3,400 | \$33,218 | \$3,282 | \$42,6 |
| - | 07 27 00.02 Air Barrier Sub | \$2,000 | \$100 | \$23,000 | \$3,400 | \$62.000 | \$9.300 | \$72.4 |
| - | 07 42 63.01 Fabricated Wall Panel Assemblies Mtr | | | | | | | |
| _ | | \$0 | \$0 | \$580,617 | \$78,964 | \$0 | \$0 | \$659,5 |
| _ | 07 42 63.02 FWP Assemblies Sub | \$10,000 | \$1,000 | \$0 | \$0 | \$211,529 | \$31,729 | \$254,2 |
| _ | 07.46.00.00 Siding Demolition | \$0 | \$0 | \$0 | \$0 | \$43,500 | \$6,525 | \$50,0 |
| | 07 46 00.01 Siding Mtrl | \$4,000 | \$400 | \$55,000 | \$7,480 | \$0 | \$0 | \$66,8 |
| | 07 46 00.02 Siding Sub | \$4,000 | \$400 | \$0 | \$0 | \$107,600 | \$16,140 | \$128,1 |
| | 07 50 00.00 Membrane Roofing Demolition (Included in 07 50 00.0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$D | |

| | 8 | с | D | t | | U | н | 1 |
|-----|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| M | DESCRIPTION OF WORK | Direct Cost | Markup | Material Cost | Material Markup | Sub Contractor | Sub Con. Markup | Total |
| - 4 | 07.50.00.02 Membrane Roofing Sub | \$4,000 | \$400 | \$0 | \$0 | \$180,000 | \$27,000 | \$211,400 |
| | 07 55 00.02 Green Roof Systems Sub 07 71 00.02 Roofing Specialties/Gutter Sub (Included in 07 50 00.0 | \$0 | \$0 | \$0 | \$0 | \$37,500 | \$5,625 | \$43,125 \$0 |
| ť | 5771 00.02 Kobling specialities/Gonel 305 (included in 07 30 00.0 | \$0 | \$0 | \$0 | \$U \$22 | \$0 | \$0 | 20 |
| 1 | Division 8 Doors, Window & Interiors | | | | | | | |
| C | 08 14 10.01 Exterior Doors Mtrl (included in 08 50 00.01) | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| 4 | 08 14 10.02 Exterior Doors Sub | \$0 | \$0 | \$0 | \$0 | \$63,000 | \$9,450 | \$72,450 |
| | 08 50 00.01 Windows Mtrl | \$0 | \$0 | \$200,035 | \$27,205 | \$0 | \$0 | \$227,240 |
| 0 | 08 50 00.02 Window Sub (included in 07 42 63.01) | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| | Division 9 Finishes | | | | | | | |
| | 09 21 00.02 Plaster Sub | \$2.000 | \$200 | 50 | 50 | \$82,650 | \$12.398 | \$97.248 |
| | 09 91 13.01 Exterior Painting Mtrl | \$500 | \$50 | \$2,500 | \$340 | \$0 | \$12,370 | \$3,390 |
| | 09 91 13.02 Exterior Painting Sub | \$2,000 | \$200 | \$0 | \$0 | \$47,500 | \$7,125 | \$56,823 |
| C | 09 91 23.01 Interior Paint Mtrl | \$0 | \$0 | \$400 | \$54 | \$0 | \$0 | \$454 |
| 0 | 09 91 23.02 Interior Paint Sub (Included in 09 21 00.02) | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| | | | | | | | | |
| | Division 11 Equipment | | | | | | | |
| | 11 30 13.01 Kitchen Appliances Mtrl | \$1,000 | \$100 | \$17,000 | \$2,312 | \$0 | \$0 | \$20,41 |
| ₽ | 11 30 13.02 Kitchen Appliances Sub | \$0 | \$0 | \$0 | \$0 | \$3,636 | \$545 | \$4,18 |
| | Division 12 Furnishings | _ | _ | | _ | | | |
| Ť | | | | | | | | |
| l | Division 21 Fire Suppression | _ | | _ | _ | _ | | _ |
| | 21 00 00.02 Fire Suppression Sub | \$6,000 | \$600 | \$0 | \$0 | \$132,647 | \$19,897 | \$159,14 |
| | | | | | | | | |
| | Division 22 Plumbing | | | | | | | |
| | 22 00 00.00 Plumbing Demolition | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$ |
| | 22 00 00.02 Plumbing Sub | \$1,000 | \$100 | \$0 | \$0 | \$0 | \$0 | \$1,10 |
| 1 | 22 33 00.01 Plumbing Water Heaters Mtrl | \$1,000 | \$100 | \$57,570 | \$7,830 | \$0 | \$0 | \$66,50 |
| | Division 23 HVAC | | | | | | | |
| | 23 72 00.01 HVAC ERV MM | \$6.000 | \$600 | \$128,200 | \$17.435 | \$0 | \$0 | \$152.23 |
| | 23 72 00.02 HVAC ERV Sub | \$0,000 | \$000 \$0 | \$128,200 | \$17,433 | \$124.000 | \$0 \$18.600 | \$152,23 |
| ť | | 4.4 | * * | 4- | 4. | 412 (300 | 410,000 | 4. 10,000 |
| - 1 | | | | | | | | |
| 1 | Division 26 Electrical | | | | | | | |
| 1 | 26 00 00.00 Electrical Demolition (Included in 26 00 00.02) | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$ |
| 1 | 26 00 00.00 Electrical Demolition (Included in 26 00 00.02) | \$0 \$2,000 | \$200 | \$0 \$0 | \$0 \$0 | \$0 \$115,000 | \$0 \$17,250 | \$134,45 |
| 1 | 26 00 00.00 Electrical Demolition (Included in 26 00 00.02) | \$2,000 \$1,000 | \$200 \$100 | \$0 \$5,502 | \$0 \$748 | \$115,000 \$0 | \$17,250 \$0 | \$134,45 \$7,35 |
| 1 | 26 00 00.00 Electrical Demolition (Included in 26 00 00.02) | \$2,000 | \$200 | \$0 | \$0 | \$115,000 | \$17,250 | \$134,45 |
| l | 2600 00.00 Bechical Demolition (Included in 26 00 00.02) | \$2,000 \$1,000 | \$200 \$100 | \$0 \$5,502 | \$0 \$748 | \$115,000 \$0 | \$17,250 \$0 | \$134,45 \$7,35 |
| | 24 00 0000 Electrical Demolifion (included in 26 00 00 02) | \$2,000 \$1,000 \$1,000 | \$200 \$100 \$100 | \$0 \$5,502 \$0 | \$0 \$748 \$0 | \$115,000 \$0 \$235,617 | \$17,250 \$0 \$35,343 | \$134,45 \$7,35 \$272,05 |
| | 2600 00.00 Bechical Demolition (Included in 26 00 00.02) | \$2,000 \$1,000 | \$200 \$100 | \$0 \$5,502 | \$0 \$748 | \$115,000 \$0 | \$17,250 \$0 | \$134,45 \$7,35 |
| l | 24 00 0000 Electrical Demolifion (included in 26 00 00 02) | \$2,000 \$1,000 \$1,000 | \$200 \$100 \$100 | \$0 \$5,502 \$0 | \$0 \$748 \$0 | \$115,000 \$0 \$235,617 | \$17,250 \$0 \$35,343 | \$134,45 \$7,35 \$272,05 |
| l | 24 00 00.00 Benchical Genalition (Included in 26 00 0.02) | \$2,000 \$1,000 \$1,000 \$1,000 | \$200 \$100 \$100 \$100 | \$0 \$5,502 \$0 \$0 | \$0 \$748 \$0 | \$115.000 \$0 \$235.617 \$89,670 | \$17,250 \$0 \$35,343 \$13,451 | \$134,45 \$7,35 \$272,05 |
| l | 24 00 00.00 Benchical Genalition (Included in 26 00 0.02) | \$2,000 \$1,000 \$1,000 | \$200 \$100 \$100 | \$0 \$5,502 \$0 \$0 | \$0 \$748 \$0 | \$115,000 \$0 \$235,617 \$89,670 \$ | \$17,250 \$0 \$35,343 | \$134,45 \$7,35 \$272,05 |
| | 24 00 000 Bencherd Demolition (Housed in 24 00 00.07) | \$2,000 \$1,000 \$1,000 \$0 C | \$200 \$100 \$100 \$0 | \$0 \$5,502 \$0 \$0 | \$0 \$748 \$0 \$0 | \$115,000 \$0 \$235,617 \$89,670 \$ | \$17,250 \$0 \$35,343 \$13,451 N | \$134,45 \$7,35 \$272,05 \$103,12 |
| | 24 00 00.00 Benetical Demolition (produced in 24 00 00.02) A conson the second | \$2,000 \$1,000 \$1,000 \$0 C | \$200 \$100 \$100 \$0 | \$0 \$5,502 \$0 \$0 | \$0 \$748 \$0 \$0 | \$115,000 \$0 \$235,617 \$89,670 \$ | \$17,250 \$0 \$35,343 \$13,451 N | \$134,45 \$7,35 \$272,05 \$103,12 1 Total |
| | 24 00 000 DB Betteriot Demolition (included in 24 00 00.07) V no no metalicitation of the second security 28 00 00.07 Electronic Soferty sub Division 32 Electronic Soferty Sub Electronic of work Electronic of work Division 32 Evertor (included security 32 10 00.07 Parking Sub Division 32 Evertor (included security 32 10 00.07 Parking Sub | \$2,000 \$1,000 \$1,000 \$0 \$0 c Direct Cost \$0 \$0 \$0 \$0 | \$200 \$100 \$100 \$100 \$0 \$0 Markup \$0 \$0 \$0 | \$0 \$5,502 \$0 \$0 \$0 k Material Cost \$0 \$0 \$0 \$0 | \$0 \$748 \$0 \$0 \$0 \$0 \$0 Material Markup \$0 \$0 \$0 \$0 | \$115,000 \$0 \$235,417 \$89,470 \$ub Contractor \$3,000 \$1,950 | \$17,250 \$0 \$35,343 \$13,451 И Sob Con. Markup \$450 \$293 | \$134.45 \$7,35 \$272.05 \$103.12 I Total \$3.44 \$2,24 |
| | 24 00 00.00 Benetical Demolition (produced in 24 00 00.02) A conson the second | \$2,000 \$1,000 \$1,000 \$0 \$0 C Direct Cost | \$200 \$100 \$100 \$100 \$0 \$0 b Markup \$0 | \$0 \$5,502 \$0 \$0 \$0 \$0 E Moterial Cost | \$0 \$748 \$0 \$0 \$0 r Material Markup \$0 | \$115,000 \$0 \$235,617 \$89,670 6 Sub Contractor \$3,000 | \$17,250 \$0 \$35,343 \$13,451 и Sub Con. Markup \$450 | \$134.45 \$7,35 \$272.05 \$103.12 I Total \$3.44 \$2,24 |
| | 24 00 000 DB Bettiket Demolition (notweed to 24 00 000 DB) ACC 200 ACC | \$2,000 \$1,000 \$1,000 \$0 \$0 c Direct Cost \$0 \$0 \$0 \$0 | \$200 \$100 \$100 \$100 \$0 \$0 Markup \$0 \$0 \$0 | \$0 \$5,502 \$0 \$0 \$0 k Material Cost \$0 \$0 \$0 \$0 | \$0 \$748 \$0 \$0 \$0 \$0 \$0 Material Markup \$0 \$0 \$0 \$0 | \$115,000 \$0 \$235,417 \$89,470 \$ub Contractor \$3,000 \$1,950 | \$17,250 \$0 \$35,343 \$13,451 И Sob Con. Markup \$450 \$293 | \$134.45 \$7,35 \$272.05 \$103.12 I Total \$3.44 \$2,24 |
| | 26 00 00.00 Benetical Benetition (produkted in 26 00 00.02) Provide the second | \$2,000 \$1,000 \$1,000 \$1,000 \$0 Direct Cost \$0 \$1,000 | \$200 \$100 \$100 \$0 Markup \$0 \$0 \$100 | \$0 \$5.502 \$0 \$0 \$0 \$0 Moterial Cost \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$748 \$0 \$0 \$0 Material Markup \$0 \$0 \$0 \$0 \$0 \$0 | \$115,000 \$0 \$225,617 \$89,670 C Sub Contractor \$3,000 \$1,950 \$8,000 | \$17,250 \$0 \$35,343 \$13,451 И Sub Con, Markup \$450 \$293 \$1,200 | \$134,45 \$7,35 \$272,05 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 |
| | 22 00 00.00 Benchical benchicht nichtude in 24 00 00.02 20 00 000 Benchical benchicht nicht der Statum 20 00 000 20 Benchicht sind 20 00 00.00 Electronic Soferty sids 20 00 00.00 Electronic So | \$2,000 \$1,000 \$1,000 \$0 C Direct Cost \$0 \$0 \$1,000 \$1,000 | 200 \$100 \$100 \$0 \$0 Markup \$0 \$0 \$100 \$100 | \$0 \$5.502 \$0 \$0 \$0 #oteniol Cost \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$748 \$0 \$0 \$0 Material Markup \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$115,000 \$0 \$235,417 \$89,670 \$ sub Contractor \$3,000 \$1,950 \$8,000 | \$17,280 \$0 \$55,343 \$13,461 846 Con, Markup \$460 \$293 \$1,200 \$1,200 | \$134,45 \$7,35 \$272,05 \$103,12 I Total \$3,45 \$2,24 \$10,30 \$2,24 \$10,30 \$2,24 |
| | 26 00 00.00 Benetical Benetical menolism (neurosci n 26 00 00.02) A con con a subacta a terminaria de la contracta de la contre | \$2,000 \$1,000 \$1,000 \$0 C Direct Cost \$0 \$1,000 \$1,000 \$1,000 \$1,000 | \$200 \$100 \$100 \$0 \$0 D Markup \$0 \$100 \$100 \$100 \$100 | \$0 \$5.902 \$0 \$0 \$0 \$0 Moterial Cost \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$7:48 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$115,000 \$0 \$225,5,17 \$89,670 \$ub Contractor \$1,950 \$8,000 \$1,950 \$8,000 \$25,000 \$25,000 | \$17,280 \$0 \$33,343 \$13,451 \$10 Con, Markup \$450 \$293 \$1,200 \$1,750 \$1,750 | \$134,45 \$7,35 \$272,05 \$103,12 1 Total \$3,44 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$1 |
| | 22 00 00.00 Benchical benchicht nichtude in 24 00 00.02 20 00 000 Benchical benchicht nicht der Statum 20 00 000 20 Benchicht sind 20 00 00.00 Electronic Soferty sids 20 00 00.00 Electronic So | \$2,000 \$1,000 \$1,000 \$0 C Direct Cost \$0 \$0 \$1,000 \$1,000 | 200 \$100 \$100 \$0 \$0 Markup \$0 \$0 \$100 \$100 | \$0 \$5.502 \$0 \$0 \$0 #oteniol Cost \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$748 \$0 \$0 \$0 Material Markup \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$115,000 \$0 \$235,417 \$89,670 \$ sub Contractor \$3,000 \$1,950 \$8,000 | \$17,280 \$0 \$35,343 \$13,461 846 Con, Markup \$460 \$293 \$1,200 \$1,200 | \$134,45 \$7,35 \$272,05 \$103,12 |
| | 26 00 00.00 Benetical Benetical menolism (neurosci n 26 00 00.02) A con con a subacta a terminaria de la contracta de la contre | \$2,000 \$1,000 \$1,000 \$0 C Direct Cost \$0 \$1,000 \$1,000 \$1,000 \$1,000 | \$200 \$100 \$100 \$0 \$0 D Markup \$0 \$100 \$100 \$100 \$100 | \$0 \$5.902 \$0 \$0 \$0 \$0 Moterial Cost \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$7:48 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$115,000 \$0 \$225,5,17 \$89,670 \$ub Contractor \$1,950 \$8,000 \$1,950 \$8,000 \$25,000 \$25,000 | \$17,250 \$0 \$35,343 \$13,451 # \$450 \$299 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 \$1,200 | \$134,45 \$7,35 \$772,05 \$103,12 1 Total \$3,45 \$2,24 \$10,30 \$2,24 \$10,30 \$2,24 \$10,30 \$2,24 \$10,30 \$2,24 \$10,30 \$2,24 \$2,24 \$2,24 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,25 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2,55 \$2, |
| | 26 00 00.00 Benetical Benetical menolism (neurosci n 26 00 00.02) A con con a subacta a terminaria de la contracta de la contre | \$2,000 \$1,000 \$1,000 \$0 C Direct Cost \$0 \$1,000 \$1,000 \$1,000 \$1,000 | \$200 \$100 \$100 \$0 \$0 D Markup \$0 \$100 \$100 \$100 \$100 | \$0 \$5.902 \$0 \$0 \$0 \$0 Moterial Cost \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$7:48 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$115,000 \$0 \$225,5,17 \$89,670 \$ub Contractor \$1,950 \$8,000 \$1,950 \$8,000 \$25,000 \$25,000 | \$17,280 \$0 \$33,343 \$13,451 \$80 Con, Markup \$450 \$93 \$1,200 \$3,750 \$3,750 \$440 \$440 Cot by Unit | \$134,45 \$7,35 \$27,25 \$103,12 i Total \$3,44 \$103,12 i Total \$3,24 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103, |
| | 26 00 00.00 Benetical Benetical menolism (neurosci n 26 00 00.02) A con con a subacta a terminaria de la contracta de la contre | \$2,000 \$1,000 \$1,000 \$0 C Direct Cost \$0 \$1,000 \$1,000 \$1,000 \$1,000 | \$200 \$100 \$100 \$0 \$0 D Markup \$0 \$100 \$100 \$100 \$100 | \$0 \$5.902 \$0 \$0 \$0 \$0 Moterial Cost \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$7:48 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$115.000 \$30 \$225.6.17 \$89.6.70 \$89.6.70 \$300 Contractor \$3.000 \$1,950 \$3.000 \$1,950 \$3.000 \$3.000 \$3.000 | 417,280 50 535,343 513,451 545,050 545,050 545,050 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,7500 54,7500 54,7500 54,7500 54,7500 54,7500 54,7500 54,75000 54,750000000 | \$ 134,45 \$ 134,45 \$ 7,25 \$ 272,05 \$ 103,12 1 Total \$ 3,46 \$ 2,24 \$ 10,30 \$ 2,25 \$ 2,25 \$ 2,25 \$ 2,25 \$ 2,25 \$ 2,25 \$ 10,12 \$ 10,22 \$ 10,25 \$ 10, |
| | 26 00 00.00 Benetical Benetical menolism (neurosci n 26 00 00.02) A con con a subacta a terminaria de la contracta de la contre | \$2,000 \$1,000 \$1,000 \$0 C Direct Cost \$0 \$1,000 \$1,000 \$1,000 \$1,000 | \$200 \$100 \$100 \$0 \$0 D Markup \$0 \$100 \$100 \$100 \$100 | \$0 \$5.902 \$0 \$0 \$0 \$0 Moterial Cost \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$7:48 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$115.000 \$30 \$225.6.17 \$89.6.70 \$89.6.70 \$300 Contractor \$3.000 \$1,950 \$3.000 \$1,950 \$3.000 \$3.000 \$3.000 | \$17,280 \$0 \$33,343 \$13,451 \$80 Con, Markup \$450 \$93 \$1,200 \$3,750 \$3,750 \$440 \$440 Cot by Unit | \$ 134,45 \$ 134,45 \$ 7,25 \$ 272,05 \$ 103,12 1 Total \$ 3,46 \$ 2,24 \$ 10,30 \$ 2,25 \$ 2,25 \$ 2,25 \$ 2,25 \$ 2,25 \$ 2,25 \$ 10,12 \$ 10,22 \$ 10,25 \$ 10, |
| | 24 00 00.00 Benetical Benetical menolation in 24 00 00.01 26 00 00.00 Benetical Section 24 00 00.02 26 00 00.00 Benetical Section 24 00 Security 26 00 00 Security Security Security 26 00 Security Security Security Security 26 00 Security Security Security Security Security 26 00 Security Security Security Security Security Security 26 00 Security Se | \$2,000 \$1,000 \$1,000 \$0 C Direct Cost \$0 \$1,000 \$1,000 \$1,000 \$1,000 | \$200 \$100 \$100 \$0 \$0 D Markup \$0 \$100 \$100 \$100 \$100 | \$0 \$5.902 \$0 \$0 \$0 \$0 Moterial Cost \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$7:48 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$115.000 \$30 \$225.6.17 \$89.6.70 \$89.6.70 \$300 Contractor \$3.000 \$1,950 \$3.000 \$1,950 \$3.000 \$3.000 \$3.000 | 417,280 50 535,343 513,451 545,050 545,050 545,050 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,750 54,7500 54,7500 54,7500 54,7500 54,7500 54,7500 54,7500 54,75000 54,750000000 | \$ 134,45 \$ 134,45 \$ 7,25 \$ 272,05 \$ 103,12 1 Total \$ 3,46 \$ 2,24 \$ 10,30 \$ 2,25 \$ 2,25 \$ 2,25 \$ 2,25 \$ 2,25 \$ 2,25 \$ 10,12 \$ 10,22 \$ 10,25 \$ 10, |
| | 24 00 00.00 Beechical Demollion (included in 24 00 00.01) 26 00 00.00 and 26 00 00.01 27 00 000 Higher 20 00 00 00 00 00 00 00 00 00 00 00 00 | \$2,000 \$1,000 \$1,000 \$0 Direct Cost \$0 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 | 1200 1100 1100 100 100 100 100 10 | \$0 \$5.502 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | 30 1748 30 30 7 Moterful Markup 50 50 50 50 50 50 50 50 | \$115.000 \$0 \$235.4.17 \$89.4.70 C \$ub Centractor \$1,950 \$1,950 \$25,000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,50000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,5000 \$2,50000 \$2,50000 \$2,50000 \$2,50000 \$2,50000 \$2,500000 \$2,500 | 177,280 50 535,343 513,461 513,461 80 Con. Markey 546 00. Markey 5470 51700 51700 51700 51700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700000000 | \$134,45 \$7.35 \$272,05 \$103,12 1 Total \$34,45 \$22,24 \$10,30 \$22,24 \$10,30 \$22,24 \$10,30 \$22,24 \$10,30 \$22,24 \$10,30 \$22,24 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$22,25 \$10,30 \$10,30 \$10,30 \$10,30 \$10,30 \$10,30 \$10,40 \$10,40 \$10,40 \$10,40 \$10,40 \$10,40 \$10,40 \$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40\$\$10,40 |
| | 24 00 00.00 Benetical Benetition (Included in 24 00 00.01) 26 00 00.00 Benetical Benetition (Included in 24 00 00.02) 26 00 00.00 Benetical Extension 26 00 00 00 Benetical Extension 26 00 00 Benetical Exten | \$2,000 \$1,000 \$1,000 \$0 C Direct Cost \$10 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 | 4200 \$100 \$100 \$0 Morkup \$0 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$1 | \$0 \$5,502 \$0 \$0 8 8 8 8 9 9 9 9 9 9 9 9 | 30 1748 30 30 90 90 90 90 90 90 90 90 90 9 | \$115.000 \$0 \$225.417 \$89.670 \$40 Contractor \$3.000 \$1.950 \$8.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.00000 \$3.00000 \$3.00000 \$3.00000 \$3.000000 \$3.00000 \$3.0000000000 | 417,200 50 535,3-03 913,451 946 Con, Markup 946 Con, Markup 9460 51,750 54,750 54,750 54,750 54,00 54,00 54,00 50 Etheologie 50 | \$134.45 \$7.35 \$272.05 \$103.12 1 Totol \$3.46 \$2.22 \$10.32 \$10.32 \$10.32 \$272.65 \$3.76.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.0 \$3.726.600.000.000.000.000.000.000.000.000.0 |
| | 24 00 00.00 Beechical Demollion (included in 24 00 00.01) 26 00 00.00 and 26 00 00.01 27 00 000 Higher 20 00 00 00 00 00 00 00 00 00 00 00 00 | \$2,000 \$1,000 \$1,000 \$0 Direct Cost \$0 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 | 1200 \$100 \$100 \$0 B B B B B B B C C C C C C C C | \$0 \$5.502 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$746 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$115.000 \$0 \$235.417 \$89.470 \$1.550 \$1.550 \$1.550 \$3.000 \$25.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.00000 \$3.00000 \$3.00000 \$3.0000000 \$3.0000000000 | 177,280 50 535,343 513,461 513,461 80 Con. Markey 546 00. Markey 5470 51700 51700 51700 51700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700 50700000000 | \$134,45 \$735 \$272,05 \$103,12 \$103,12 \$272,05 \$103,12 \$272,05 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$103,12 \$ |
| | 24 00 00.00 Beechical Demollion (included in 24 00 00.01) 26 00 00.01 20 00 00 00 00 00 00 00 00 00 00 00 00 | \$2,000 \$1,000 \$1,000 \$0 \$0 \$0 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,0000 \$1,0000 \$1,0000\$1,0000\$1,0000\$1,00 | 4200 \$100 \$100 \$0 Morkup \$0 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$1 | \$0 \$5.502 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$20 \$0 \$20 \$0 \$20 \$2 | 30 1748 30 30 90 90 90 90 90 90 90 90 90 9 | \$115.000 \$0 \$225.417 \$89.670 \$40 Contractor \$3.000 \$1.950 \$8.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.00000 \$3.00000 \$3.00000 \$3.00000 \$3.000000 \$3.00000 \$3.0000000000 | 17.200 50 535.340 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513.461 513. | \$134,45 \$7,25 \$272,05 \$103,12 i Total \$3,44 \$2,24 \$10,30 \$229,53 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,55 \$229,555 \$229,555 \$229,555 \$229,555 \$229,555 \$229,555 \$229,555 \$229,555 \$229,555 \$229,555 \$229,555 \$229,555 \$229,55 |
| | 24 00 00.00 Benetical Benetition (Included in 24 00 00.01) 26 00 00.00 Benetical Benetition (Included in 24 00 00.02) 26 00 00.00 Benetical Extension 26 00 00 00 Benetical Extension 27 01 00 | \$2,000 \$1,000 \$1,000 \$0 \$0 \$0 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000\$ | 1200 \$100 \$100 \$0 Markup \$00 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$100 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0 \$5,502 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | 50 5748 50 50 50 50 50 50 50 50 50 50 | \$115.000 \$0 \$225.417 \$89.670 \$30 Contents \$30 Contents \$30 Contents \$3,000 \$1,950 \$3,000 \$3,000 \$25,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,0000 \$3,0000 \$3,0000 \$3,0000 \$3,0000 \$3,0000 \$3,0000 \$3,0000 \$3,0000 \$3,0000 \$3,0000 | 17.200 50 53.3.40 51.3.40 51.3.40 51.3.40 51.3.40 51.20 52.3 52.70 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 53.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.700 50.7000 50.700 50.700 50.700 50.700 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.7000 50.70000 50.70000 50.70000000000 | \$134,45 \$735 \$725 \$103,12 1 1 1 1 1 1 1 1 1 1 2 2 2 2 5 1 2 2 2 5 1 2 2 2 5 1 2 2 2 5 2 2 5 2 2 5 2 5 |
| | 24 00 00.00 Beechical Demolform (included in 24 00 00.02) 26 00 00.00 200 and | \$2,000 \$1,000 \$1,000 \$0 Direct Cost \$0 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1, | 1200 1100 1100 100 100 100 100 10 | \$0 \$5.502 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | \$0. \$746 60 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$ | \$115.000 \$0 \$235.417 \$89.470 \$ub Centractor \$1.000 \$1.950 \$8.000 \$25.000 \$25.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.00000 \$3.00000 \$3.00000 \$3.000000 \$3.00000 \$3.0000000000 | 137.280 133.30 133.461 133.461 133.461 144 145 133.461 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 1450 145 | \$134,45 \$735 \$725 \$103,12 \$103,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12\$100,12\$100,12\$100,12 |
| | 24 00 00.00 Benetical Demoltion (included in 24 00 00.01) 25 00 00.00 Benetical Demoltion (included in 24 00 00.02) 26 00 00.00 Benetical Demoltion (included in 24 00 00.02) 26 00 00.00 Benetical Demoltion (included in 24 00 00.02) 26 00 00.00 Benetical Demoltion (included included include | \$2,000 \$1,000 \$1,000 \$0 \$0 \$0 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000 \$1,000\$ | 1300 1300 100 100 0 100 100 100 | 30, 03, 03, 03, 03, 03, 03, 03, 03, 03, | 50 5746 50 50 50 50 50 50 50 50 50 50 50 50 50 | \$115.000 \$0 \$235,417 \$89,470 \$89,470 \$80 Contractor \$1,000 \$1,000 \$25,5000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,000 \$3,0000 \$3,0000 \$3,0000 \$3,0000 \$3,0000 \$3,0000\$3,0000\$3,0000\$3,000\$000\$000\$00000\$000\$ | 137.200 90 133.303 133.401 133.401 133.401 144 144 144 144 144 144 144 | \$134,45 \$735 \$725 \$103,12 \$103,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12 \$104,12\$100,12\$100,1 |
| | 24 00 00.00 Beechical Demollion (included in 24 00 00.01) 25 00 000 Beechical Demollion (included in 24 00 00.02) 26 00 00.02 Precision E sofely and Security 28 00 00.02 Precision E sofely and Security 28 00 00.02 Precision E sofely and 20 00 00.02 Precision E sofely 20 00 00 00 Precision E sofely 20 Precision Precision Precision E sofely 20 Precision Precis | \$2.000 \$1.000 \$1.000 \$0 C Direct Coll \$0 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.000 \$1.0000 \$1.0000 \$1.0000 \$1.0000 \$1.0000 \$1.0000 \$1.0000 \$1. | 1300 1100 1100 100 0 0 0 0 0 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 | \$0 \$5.502 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 | 50 5748 50 50 50 50 50 50 50 50 50 50 | \$115.000 \$0 \$335.417 \$896.470 \$ub Centenctor \$10.000 \$1.990 \$25.000 \$25.000 \$25.000 \$25.000 \$25.000 \$25.000 \$25.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.0000 \$3.00000 \$3.00000 \$3.00000 \$3.00000 \$3.00000 \$3.00000 \$3.0000000 \$3.0000000000 | 137.200. 130.200 1313.461 1313.461 1313.461 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1400 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 1440 14400 1440 1440 1440 1440 1440 1440 1440 1440 | \$134,45 \$735 \$775 \$103,12 \$103,12 \$103,12 \$103,12 \$134,45 \$122,24 \$103,25 \$124,24 \$122,24 \$103,25 \$124,24 \$124,24 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,24,26 \$132,26,266 \$152,266,266 \$152,266,266 \$152,266,266 \$152,266,266 \$152,266,266 \$152,266,266 \$152,266,266 \$152,266,266 \$152,266,266 \$152,266,266 \$152,266,266 \$152,266,266 \$152,266,266,266,266,266,266,266,266,266,2 |

ITEM



PANELIZED \$149.00/SF TOTAL: \$3,726,000.00

\$186,000.00 per Apartment

SITE BUILT \$121.00/SF TOTAL: \$3,040,392.00

Adjusted Total

SQFT cost by GSF of Envelope \$

\$3,040,383 152.019.08 Cost by Unit S SQFT cost by GSF S

121.62

169.59

\$152,019.00 per Apartment



BUILDING EVOLUTION CORPORATION Achieve Performance & Durability Through A Hollatic Approach¹⁰



BUILDING EVOLUTION CORPORATION Achieve Performance & Durability Through A Holistic Approach¹⁰ RENEW BOSTON TRUST

JFK Elementary School 7 Bolster St, Jamaica Plain, MA 02130


- High level DER Feasibility study
- School District was planning on limited Retrofit with a robust geothermal system for heating/cooling
- We proposed a DER to radically reduce energy consumption, with panelized system, all-electric building, new HVAC and Domestic hot water
- No WUFI model but used average 25 kBTU/sf/yr as target EUI (65% utility savings from baseline)
- Existing utility data says the baseline EUI is 71 kBTU/sf/yr
- Explored 3 HVAC strategies, looking for most appropriate and cost-effective.
- High level pricing exercise to determine if this is the more cost-effective approach to this retrofit






JFK Elementary School 7 Bolster St, Jamaica Plain, MA 02130

- 2 story structure
- Prefabricated exterior wall panels cladding the entirety of the above-grade building enclosure.
- Given the limited extents of this study and the limited existing documentation available, the Project Team has assumed a panel thickness of 6" with an Rvalue of 35 as a placeholder.
- Given the limited extents of this study and the limited existing documentation available, the Project Team has assumed a roof assembly thickness of 12" (Rvalue of 72) as a placeholder.





HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Anteres Performance & December 20 Mediate Agreement

VENTILATION STRATEGY #1: UNITARY ERVS

PROS

- Reduced cross-contamination between spaces
- Minimized ductwork, coring, smoke dampers, etc.
- Occupancy based ventilation rates for each space are much easier to implement
- Preserves roof area for solar array
- May be most energy efficient option (depending on equipment selection) **CONS**
- Added maintenance costs due to individual unit filters
- Large number of individual ERVs may be more expensive than a central ERV
- Need to run electrical to each unit
- Added penetrations to building exterior





Figure 1 – Example Unitary ERV Layout



HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION

VENTILATION STRATEGY #2: CENTRALIZED ERVS

PROS

- Fewer ERV's may have less upfront and maintenance costs, depending on ductwork, dampers and coring costs.
- Maintenance has fewer units to maintain (such as changing filters)
- Can incorporate post-ERV conditioning of air to control moisture load and comfort.

CONS

- -Reduces roof space availability for solar array
- More ductwork
- Limited ability to turn down ventilation rates in specific spaces when not occupied





Figure 2 - Example layout of central ERV exhaust and supply locations



HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Antone Performance & Decoding Tenage's A Notific Agreement


HEATING/COOLING STRATEGY #1: VRF (RECOMMENDED)

PROS


- Minimal footprint of outdoor equipment
- Efficient system minimizes operating costs
- Simultaneous heating and cooling with energy recovery
- Refrigerant lines, branch controllers and terminal units are relatively low impact additions to the interior

CONS

- Upfront costs may be high
- Depending on installation contractor, a poor install quality can result in refrigerant leaks and inefficient operation



Variable refrigerant flow systems can deliver cooling to some zones and heating to others, with no reheat needed (an air-source system is shown here).



HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Artises Performance & Developing Transport & Instantic Agreement


HEATING/COOLING STRATEGY #2: CENTRAL HEX SYSTEM


PROS

- Utilizes standard hydronic distribution
- Reduces refrigerant and potential leakage points
- Simultaneous heating and cooling with energy recovery
- Minimal footprint of outdoor equipment
- Efficient system minimizes operating costs
- Conducive to future refrigerants or heat pump technology upgrades

CONS

- Slightly less efficient than standard VRF
- WSHPs are single speed and may be noisy when kicking on






HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Anteres Performance & Detabling Through A related a generation

HEATING/COOLING STRATEGY #3: EPHOCA

PROS

- Relatively efficient units
- Low upfront costs due to inexpensive units and limited distribution required
- Preserves roof space for solar panels
- Install is minimally invasive and can utilize existing wall penetrations
- CONS
- Limited heating capacity at cold temperatures
- Would need multiple units per space to meet load.
- Not suitable for large spaces with moderate to high heating/cooling load.





HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Artiser Performance & December 4 Mediate Agreement


HOT WATER STRATEGY : Air-to-Water Heat pump (Aegis, Mitsubishi Q-Mark, LG Hydrokit)


PROS

- Efficient, all-electric systems
- Can produce hot water even during cold outdoor temperatures
- Can potentially piggyback off of heating/ cooling equipment

CONS

- Requires large amounts of storage to meet peak loads
- Upfront costs typically higher than fossil fuel systems






HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Artiser Performance & Danabelly Through & Holder's Agreement

Renewable Energy Generation

- For the purposes of this study, the Project Team has developed a preliminary plan depicting a rooftop photovoltaic array consisting of approximately 823 - 400W panels. The equivalent system output of an array of this size is approximately 378,264 kWh/yr.
- The proposed post-DER, pre-solar Energy Usage Intensity (EUI) goal is 25 kBTU/sf yr. Based on the gross area of the building, a site EUI of 25 is equivalent to a site energy use of 376,414 kWh/yr; therefore, with the implementation of a 378,264 kWh/yr solar array, the resulting site EUI drops to 0.12, projecting a *Net Positive Energy building*.

If the utility/cost data provided to us is correct this would translate into approximate utility savings of **\$51,000/year**.





Naped Name JR Demonstrary School Januaria Nati UA Naped # Sile Feadbally Study Computation Promy - Sout 3 Date 34/74/2022

| • | 5 | | | | -64 | | | 1 |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|-------------|-----------------|-------------|-----------------|------------------|-------------------|-------------------|
| e ODSCRIPTION OF WOR | Unit Pace | Direct Covi | Matter | Monet Coll | Hotelul Martuip | No Contractor | Marcus. Markey | Set. |
| | 100.001 | | 10.00% | | 20005 | | 1125 | |
| division it taments Requirements | | | | a ad | | | | |
| 01 24 ALSO Project Involcing | | \$0.000 | 3500 | 10 | 10 | | \$1 | \$5.5 |
| 01 01 13:00 Project Management | | \$10.000 | \$1.000 | - 80 | | 90 | \$1 | \$22.0 |
| 01 01 19 00 Project Meetings | | 35,000 | \$500 | - 40 | 30 | 30 | \$0 | \$5.5 |
| 01 33 13 00 Project Schereking | | \$10,000 | \$1.000 | 10 | | \$0 | 14 | \$11,5 |
| 00.8113.021emp Becklinky | | \$1.000 | \$100 | 10 | | 10 | 10 | 187 |
| 01 St 34 02 Terre Weter Lenkce | | 8780 | \$25 \$2.500 | - | | 40 | 81 | 54 |
| (h) 51 46.02 Tool Squipment Rents | | \$75,000 | | 30 | | * | \$2 | \$82.5 |
| ct: 52 14 02 Santas Facilities ct: 53 54 02 Hoths Control | | \$2.000 | \$200 | 50 30 | 50 | 90 90 | \$0 \$0 | \$2. |
| | | 15.000 | \$900 | | | 80 | 10 | 15 |
| 01 56 56 00 Tempuney Renders | | 1.200 | \$100 | | | 80 | 50 | \$1. |
| 01 72 90 00 the Supervision | | \$30,000 | \$1.000 | 10 | | 40 50 | | 100 |
| 111 Pa 14.00 Die Mariderance | | TD CORE | 1.000 | = | | 80 | 1 | \$113 |
| III 74 19 dt Washe Chanced | | \$15.000 | 1.80 | 8 | | 91 | 8 | E14.) |
| IT N 21/07 feed Open | | \$15.0mc | 1:000 | 10 | | 80 | 1 | 111.1 |
| 017613-00 Punchtat | | 815.000 | 1.00 | 80 | | 80 | | \$14. |
| | | 1 | | | | | | \$100 |
| Division 2 Silewook | | 1 de 18 | | | | | , ji | |
| (0.02.00.02 Demolitice: (included in 03.01.00.00) | | 80 | - 30 | | - 30 | NO | 51 | |
| Division # Maxony | | 1 | | 1 | 1 | 1. IV | | |
| 04 21 (3 02 Brok Maxany Repar | | 80 | 80 | 1.00 | 10 | \$1.400 | 1010 | 343 |
| Division & Wood & Paulica | | | _ | _ | _ | _ | - | |
| CA 42 10/01 Millerink Mile | | - F | 1 | 340.000 | 39.000 | 82 | 14 | 340 |
| OH 4T 10 00 Milwork Tule | | 3000 | 000 | 10 | 10 | 138.500 | 16.771 | BATO |
| OT ALL OUT AND ADDRESS TOP | | 4460 | 100 | 10 | | (DE-SIC | | |
| Stridon 7 Transad & Moldon Polycelon | | | | | | | | |
| 107 1 x 32-12 Mail: Apple a Waterprocheg Suit | | \$1.000 | \$10 | - 10 | | | 82,100 | 40.0 |
| 07 21 13:31 Insulation Mill (Included in DF 21 13:32) | | 14 | 30 | | | 60 | 14 | |
| 07 21 13:02 insulation tale | 84 | | - 30 | 10 | M | \$1,800 | \$421 | - 80 |
| 027 07 0E 01 Air Baster Mit | | 20 | 3D | \$10.000 | \$1.000 | * | 51 | \$12 |
| 07 07 00 00 An Banker Suit (Included in 07 40 sl.01) | 100 | 80 | E | 10 | 80 | \$0 | | \$1.764 |
| 07 48 AB (11 Fabric gline) Wall Formit Assertions MM | | | 11.500 | \$1.466,400 | | \$172.100 | \$10 \$55,800 | \$1,790. \$444 |
| 07 42 41 02 MW Assertation Lots | Page 11 - Of State of State | | | | E | | | Terri (|
| 07 50-30 30 Manazara Rocking Demoliture Instalt 07 50-30 30 Manazara Rocking Kel | ere 0/350505 | 80 | \$0 \$750 | | N 10 | \$0 \$494.100 | \$2 \$74.100 | 1975 |
| 10 7: 10:0 kuning lipeciates | 100 EP 0 | | 100 | \$11.100 | 24,475 | - 100 | 14.00 | hat. |
| and the second second second | | k | | | | 76 | | |
| Division & Dours, Window & Interime | 1999 - 19 - 19 - 19 - 19 - 19 - 19 - 19 | - | | | | | | |
| 08141001 Select Doon Mill (included in 0742 st | | 80 | - R) 50 | 10 | 10 | 80 | 50 | _ |
| 08 14 10/02 Ertener Doon Sub Bricksted in 07 42 41 | 100 | 80 | 80 | 50 20 | | \$0 \$1/1000 | E7.150 | \$ir. |
| 08 41 13:00 Okazing Demo 08 50:00:01 Westwes Mitr (nuturied in DF 42 40:01) | | 80 | 30 | | | 1,2000 | 10.150 | \$10 |
| 18 50-3032 Westve Side (Holdenie 107 42 43.07) | | 80 | 80 | 8 | | 80 | 80 | |
| and a state memory and provide and the state of the | | - 1 | | | | | | |
| Ginter & Realest | ~ 81 | and a | 11.178 | 4 | 1.00 | | | 140 |
| OR V1 22 02 Intentor Parel Sub Deckrame in CR 21 02: | | \$1,000 | \$100 | 10 | 10 10 | \$1000 | \$450 | н |
| Division 22 Planning | | - | | - | - | - | _ | _ |
| 12 02 02 02 PLATER THE DAY OF THE REAL PROVIDED IN 22 02 | 2000 | 20 | 30 | 30 | | 40 | 30 | - |
| 22 00:00/01 Puenting AMI (Included in 12) 30 100 (22) | | 80 | 50 | 10 | | 50 | 10 | |
| 20 00 00 Parting hit | 101-0 | | \$100 | 80 | * | \$1,238.100 | 3161.300 | \$1.425 |
| | | | | | | | | |
| Division 23 Michael 20 72 00:01 Unificant HV.#C SRV MM | | 1814.000 | 1.40 | \$254.400 | \$25.400 | 80 | 10 | 1010 |
| 22 72 (2012) United Vision Office | | 114,000 | 1.40 | 500.40 | Sec. ex | E ROMO | 107.201 | \$205. |
| 23.81 24 VM An-Conditioning System Sea | 010 | | | | | \$140,000 | \$170,800 | \$1,477 |
| | | | | | | | 10000 | |
| Division 24 Net Minut 28 00:00:00 Statistical Demoklikum (Including) in 24 00 | 10.00 | 1 | - E | | | 80 | 10 | |
| 24 00:00 00 30 Stechical Convention (Included in 24 00 24 00:00 01 Bechical MH (Included in 24 00:00:00) | | 80 | 10 | | - P | 90 | | _ |
| 24 OF 18 OF INCIDENT WE RELEASE IN 24 OF OR OLD | 440.0 | | 1.00 | 80 | | \$1.479:200 | \$070.636 | 81.001 |
| The second | \$10.0 | - #re.000 | | | | 40.511.200 | 4010.408 | - 84.00 |

JFK Elementary School 7 Bolster St, Jamaica Plain, MA 02130



RENEW

BOSTON

TRUST

BOD :

- 1. Decentralized Ventilation
- 2. Centralized VRF
- 3. Panelized envelop \$254/sf (Union Labor)

 \mathbf{N}

| ۸ | , | ¢., | | | | . 6 | | | - L - L | |
|---|--------------------------------------------------------------------|-----------------------|------------|---------|--------------|----------------|-------|-----------------|-------------------------------------------|--------------------------|
| - | DESCRIPTION OF WORK | Gelt Picce Extende | Silent Cod | Mashage | Motored Cont | Address of the | **** | Sell Contractor | Matrip | 100.0 |
| | 2si 90 00.01 Lagering Palues MM | 1000 | \$1,000 | 3100 | \$8.000 | | 1,088 | | * | \$15,200 |
| _ | all 14.00 total frienge dischard Power Demonstran Rajapriver (bal) | \$1.00 | 10,000 | \$102 | 31 | | \$0 | \$148.300 | \$25.288 | \$171.900 |
| | Styleion 32 Exterior Ingersversients | 10 | | - | | | X | 100 | Sec. | 10.000 |
| | 12 13 00.32 Powing Sub | | | 50 | 30 | | 9 | \$3.453 | \$51.0 | \$4.000 |
| | 101 1 is 20.02 Schweiska 3uite | | . 60 | 30 | | | - 51 | \$5.908 | \$745 | \$4,093 |
| _ | 12 49 00.02 Lewencese Sum | | \$1,000 | 3100 | \$0 | | \$1 | 42.000 | \$421 | \$4,093 \$4,00 |
| - | | | | | | | ſ | 10 | factor | \$12.539.000 |
| | | | | | | | L | | of they Chanasoure Off cost they Griff | 5417,967 5214 5204 |
| | | | | | | | | NOT certity (| ill' of timestope | 309 |

| 23 30 00 00 Centrature (RY System) 3/8 - Add | 1413 | \$/3.000 | \$117,420 | 20 | 90 | \$7,878,200 | \$294.480 | \$2,475,200 |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|----------------------|--------------------|-------------|----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|
| 23 Y2 00 D1 Linitand HVAC 19Y MH - Deduit | | 80 | \$1.000 | -\$7.47.430 | -620.040 | #1 | 10.11 | \$110.48 |
| 13 70 00.00 Unitand HYAC BYY 3u8 - Dealast | | \$12,000 | \$1-2000 | \$01 | 90 | -8142.000 | 421.040 | 410.00 |
| | | | | | 0.010 | - C. | Add funal | 52,150,490 |
| | | | | | | | Adjusted Islat | \$14,007,700 |
| | | | | | | Cost | by Chancers | 5489,419 |
| | | | | | | 50 | FI cost by GB | \$297 |
| | | | | | | WIT contay GA | a of Envelope | 5342 |
| Add Albertain 002 - Constant Water Reserve Hend Exchanges System | | | | | | | | |
| 21 81 48 Centralized Water Source HSR System - Auto | 380.90 | \$/0,000 | \$197,510 | *i | \$2 | \$2,877,102 | \$194,900 | \$4371,400 |
| 23-76-28 VBF Amounablaring System Isla - Stealast | \$70.00 | \$10.000 | \$2,000 | | 10.0 | \$1.4AE.38C | 4114.900 | \$3,964,200 |
| | | | | | | | Autor Turnel | 31,885,200 |
| | | | | | | | | |
| | | | | | | | Adjusted fund | \$13,544,300 |
| | | | | | | | Adjusted fund By Classicum | \$13.544.300 \$411,473 |
| | | | | | | Casi | | |
| | | | | | | Casi | By Classican IT cost by GW | 5411,473 |
| Service: Allowade 1823 - Tychocse Pos - Size polyafized Real Purga | 17 Latin He | | | | | Cusi NG | By Classican IT cost by GW | 5411,473 5274 |
| | ba tatrat | \$12.000 | p.m. | ¥. | * | Cusi NG | By Classican IT cost by GW | 5411,473 5274 |
| 23 84 42 - Ephone Pro Head Purry Links System - Auka | ba tartar Shi tar | \$10.000 \$10.000 | je jane je jane | 11 | te je | Cud Na NGRT cuelty GR | By Classours IT cost by GIP If of Envelope | 5411,473 5074 5042 |
| 23 M. 42 - Baharan Pro twod Pulerya Linda System - Adad 23 No 38 VBP An conditioning System Sum - Adad (Magar apoces invy) | | | | | | Cod NORT contray GR Sept.com | By Classourn IT cost by G/B If of Envelope (244,102) | 5401,473 5074 5040 5472,170 |
| Status & America W. B., Johons Ana Stransmissi and Atom Parage 2014 AC: "Universa The strain Charge to and Spatian". Add 11 Ja 11 VIII: "Accounting Spatian". San "Desked" 2013 JU VIII: Accounting Spatian San "Desked" | \$35.00 | \$78,000 | \$5.000 | 80 | 30 | Cod NGF contry GA NGF contry GA NGF contry GA | By Classown If cod by GW If of favolope 104 (12) 225 -40 | 5401,475 5274 5242 5472,100 5472,100 |
| 23 M. 42 - Eshouse Pro Head Puergo Links System - Adal 23 To 38 VBP An conditioning System Sue - Adal (Magor associes invol | \$35.00 | \$78,000 | \$5.000 | 80 | 30 | Cod 103 100F cod by GA 5407 000 51.725 175 (\$1.455,365 | The Chestowers of Loss Day GW If of Envelope Bold 122 Bold 122 Bol | 5401,475 5274 5242 5242 5472,190 5472,190 5472,190 5472,190 |
| 23 M. 42 - Eshouse Pro Head Puergo Links System - Adal 23 To 38 VBP An conditioning System Sue - Adal (Magor associes invol | \$35.00 | \$78,000 | \$5.000 | 80 | 30 | Cud 102 9087 cudity Gi 8027000 81.228125 (21.438.380 | Tay Cleanson If contay GW if of Smelope Bold 122 Bold 122 S255 A00 Act 0.922 Add tube | 5481,473 5240 5240 5470,110 51,000,685 61,000,585 51,000,680 511,000,080 |
| 23 M. 42 - Eshouse Pro Head Puergo Links System - Adal 23 To 38 VBP An conditioning System Sue - Adal (Magor associes invol | \$35.00 | \$78,000 | \$5.000 | 80 | 30 | Card 193 9687 contry GR 9427 000 9427 000 947 947 947 947 947 947 947 947 947 947 | By Cleaneses of contray GM of trendope Bot 122 Bot 122 GD 10,022 Add hote Add hote Add hote | Batti Arta Surra Surra Barro Tito Di Arta Sura Qi Asa Sura Sura Sura |

RENEW BOSTON TRUST

JFK Elementary School 7 Bolster St, Jamaica Plain, MA 02130



NOTE: WE WERE TOLD A BUDGET HAS YET TO BE CREATED FOR THE PROJECT

WAITING ON FEEDBACK FROM RENEW BOSTON
 TRUST

\$12,539,000.00 Total Budget

Preliminary Pricing Narrative

 Project Name:
 JFK Elementary DER
 Date:
 06/24/2022

 Project #:
 Revision:
 0

 Project Address:
 7 Bolster St. Jamaica Plain. MA 02130

Basis of Design Scope of Work

HVAC basis of design is a decentralized ventilation system and a centralized VRF system as recommended in BOD Mechanical Report provided by BEC. Ventilation would be provided by unitary ERVs. Heating and Cooling would be provided by a Central VRF System.

Electrical basis of design scope is to provide power to the new electric VRF and ERV systems and install photovoltaic panels on the new roof.

Plumbing basis of design scope is to provide new hookups and distribution for new VRF and ERV systems

Envelope basis of design scope is to install a prefabricated panelized exterior insulation system to enclose the building as well as a new TPO roofing membrane system. Panel components include windows and exterior doors installed in the factory and an integrated air and vapor barrier to seal the existing facades minimizing heat loss.

Major BOD Pricing Line Items

| HVAC | \$4,572,700.00 |
|--------------------------|-----------------|
| Plumbing | \$1,425,900.00 |
| Electrical | \$2,851,800.00 |
| Solar Energy | \$175,900.00 |
| Envelope | \$2,806,700.00 |
| Overhead | \$444,500.00 |
| Associated project costs | \$261,500.00 |
| IQTAL | \$12,539,000.00 |

Add Alternates

| Add Alternate 001 - Centralized Ventilation System - Central rooftop ERV providing ventilation to whole building | \$2,157,800.00 |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|
| Add Alternate 002 - Central Water Source Heat Exchanger System - HEX heating/cooling system serving whole building | \$1,005.200.00 |
| Add Alternate 003 - Ephoca Pro - Decentralized Air-to-Air Heat Pumps for heating/cooling with reduced, semi-centralized VRF heating/cooling system for the larger spaces. | -\$1.474,500.00 |

This is preliminary pricing based on the teasibility study provided Building Evolution Corp and Onion Flats.



Achieve Performance & Durability Through A Hollstic Approach¹¹⁴

FAIRWEATHER PEABODY

FAIRWEATHER DANVERS

FAIRWEATHER BEVERLY




FAIRWEATHER SALEM





127 unit, 73,920 sf, 6 stories Feasibility Study Deep Energy Retrofit Goals:

- 1. Research 7 Panelized manufacturers for most costeffective, factory-built, high performance envelop, including new roof
- 2. Research 3-4 HVAC strategies for most cost-effective approach to bringing heating, cooling and ventilation to every apartment and communal space
- 3. Research all-electric centralized Domestic Hot Water Systems to replace gas boiler
- 4. Eliminate all gas equipment and appliances from building for all-electric building
- 5. Create WUFI model of proposed design to meet the Passive House standard.
- 6. Incorporate as much PV renewable energy as possible with goal of Net Zero Energy.
- 7. Create preliminary budget for DER




















EYNOTE LEGEND

KEYNOTE VALUE KEYNOTE









1

Т

WINDOW AREA & COUNTS

OTY

WINDOW WINDOW WINDOW HEIGHT ORIENTATION AREA


WALL AREA (LESS DOORS AND WINDOWS) Well Drientator Ar


EAST NORTH SOUTH 14.337 SF 14,604 SF 10,536 SF

WINDOW AREA-BY ORIENTATION

ARE/ 2,735 9 866 9

OTY ORIENTATION











1



SOUTH WALL AREA (EXCLUDING OPENINGS) Wall Orientation Area

WINDOW AREA-BY ORIENTATION WINDOW QTY ORIENTATION AREA

> 855 SF 150 SF







1 EAST ELEVATION






















FRP (Fibreglass Reinforced Panel)



STRONGWELL

DURAEIIED & DURAEIED HC

FIBERGLASS FOAM CORE/HOLLOW CORE BUILDING PANELS



DEXTALL

| System | DEXTALL | D Wall 2000 (prefab panel |
|-----------------------------|-----------|----------------------------|
| Energy Performance | | Code compliant for climate |
| Windows (Factory Installed) | INTUS | CW50 System Triple Pane |
| Cladding (Factory Applied) | | Aluminum |
| Subtotal | | |
| Тах | SALEM, MA | 6.250% |
| Total Price (Furnish Only) | | \geq |


INCLUDED

Structural Brackets – wall panel to slab connection

- Shop Drawings w/ bracket & anchoring details
- · Factory installed windows
- · Factory applied exterior cladding
- · Engineering Verification- Licensed PE
- · Pre-Delivery Meeting
- Installation Training
- · FOB Delivery to Job Site

NOT INCLUDED:

- Installation
- · Mock-ups (available upon request)
- · Anchors securing panels to slab
- · Local Storage (available upon request)
- Storefront & Public Access Doors



- Prefabricated Exterior Wall Systems are Non-Load Bearing
- + Lead Time 18-22 weeks (after contract requirements fulfilled)
- . Offer is valid for 14 days

| System | DEXTALL | D Wall 2500 (prefab panels with 10" mineral wool insulation |
|-----------------------------|-----------|-------------------------------------------------------------|
| Energy Performance | | Code compliant for climate zone 4 |
| Windows (Factory Installed) | INTUS | Supera 83 Passive System |
| Cladding (Factory Applied) | | Aluminum |
| Subtotal | | \ge |
| Тах | SALEM, MA | 6.250% |
| Total Price (Furnish Only) | | |

INCLUDED

- Structural Brackets wall panel to slab connection
- Shop Drawings w/ bracket & anchoring details
- Factory installed windows
- · Factory applied exterior cladding
- Engineering Verification Licensed PE
- · Pre Delivery Meeting
- Installation Training
- · FOB Delivery to Job Site

NOT INCLUDED:

- Installation
- Mock-ups (available upon request)
- · Anchors securing panels to slab
- · Local Storage (available upon request)
- + Storefront & Public Access Doors



- · Prefabricated Exterior Wall Systems are Non-Load Bearing
- Lead Time 18-22 weeks (after contract requirements fulfilled)
 Offer is valid for 14 days



Building with conscience.

Preservation of Affordable Housing

Fairweather Apartments - Salem Unit Price Budget Range - Exterior Panel System Panel Type #3 StoPanel MVES ci with StoCast Brick/Wood (Exterior CFMF NLB Bypass)



Preservation of Affordable Housing Fairweather Apartments - Salem Unit Price Budget Range - Exterior Panel System Panel Type #4 StoPanel IMP Metal ci (Exterior CFMF NLB Bypass)



PANEL TYPE #3 SCOPE DESCRIPTION Panel Design: Engineering, Modeling (I.OD 350), Fabrication Tickets, Erection Plans. CFS Panel Frames. FrameCAD Fabricated 6005102.34 (000) Stade (18"s c.1, Track, Bridging and Strapping Exterior Shealthing: 5/8" Glass Matt Gypsum Shealthing, also included at back of panol frame AWB. StoGuard Air & Moisture Barrier, Sto Gold Coat Finish Substitute: Sto EPS Insulation, Sto Primar, Sto Basecourt, Sto Bonding & Pointing Mortan Firish: Applied StoCast Brick or StoCast Wood dilesin Cast Units. 2va maximum selection - field/accord Panal Accessories: Angle with DTSLB Connectors, ASLags Alignment Pins at Math Floor Vertical Span Panals, Ernival compressed gasket joints "anal Accounties. Rowmen window introvers plant untabled at permater of RO's. Window Cassadies (not included) to be Fill by others on alle hanel GA/GC: At Earth Fabrication Station Shipping Packaging (durinage) Londing, Trucking In Jobale PANEL TYPE #3 Square Foot Cost Range **Onsite Panel Erection Range** tion Wet System Strating in O'S malatise Board ... Lot Help with Labor 1 time The Andrews I will Indust Ad & Multiple Barrier Industry. Take Institute Mr. Wenner Schwein And in Fact, State No Advanta Martin divinent Managery Wyres Brist, three or Constant Pa Parting MobileTan Rather Listing

| PANEL TYPE #4 SCOPE DESCRIPTION | | |
|----------------------------------------------------------------------------------------|-------------------------------------|-----------------------|
| Panel Design: Engineering, Modeling (LOD 350), Fabrication Tickets, Erection Plans | V V 2 | |
| CFS Panel Frames FrameCAD Fabricated 0005162-54 (000) Study (10"o z 1, Track, D | ridging and Strapping | |
| Exterior Sheathing, 5/8" Glass Matt Gypsum Sheathing, also included at back of panel f | | |
| AWE StoGuard Air & Mointure Barrier, Sto Gold Coat | | |
| Fresh Substrate: 15ga Hat Track (G60), gasketed factoriers | | |
| Feesh: Applied 21-T Control Formawait FWD's Smooth Mutal Pariets | | |
| Panel Accessores Argle with 015L8 Connectors, A3Lge Algement Pms at Moli-Fico | Contrast Room Danada, Especial comp | and the second second |
| Panel Accessories. Knower window receivers plant installed at permaner of RO's. We | | |
| Panel QAQC At Each Fabrication Station | dow cantering the example to be r. | Dy ceneral pri sites |
| Shipping, Packaging (during) Loading, Trucking to Johnike | | |
| | | _ |
| PANEL TYPE #1 Square Foot Cost Range | 6 | \sim |
| Onsite Panel Erection Range | | \sim |
| Unsite Panel Erection Range | | \sim |
| | | |

Standard Clarifications

() Und Price Ranges are builgebry only and based upon current market pricing (no escalation is currently factored).

- 2) CLP does not include Panel Erection services in Massachusetts, but can recommended 'Ro Athlate Installers for onsite labor
- 3) Budget Unit Price Ranges presumes a Bypans Pariel condition and is contingent upon mview and ecceptance of linal design details.
- 4) Standard CLP inclusions, exclusions, clastifications, terms and conditions apply
- 5) Budget Unit Price Ranges presume standard states, features, etc. excluding any special shapes, special patterns, radius conditions, etc. (3 Budget presumes that eventing holding shell is adequate to support an exterior panel system.
- T) Firestopping systems are excluded


Standard Clarifications

- 1) Unit Price Ranges are budgetary only and based opon current market pricing ino escalation is currently factored).
- 2) CLP does not include Panel Erection services in Messachusetti, but can recommended Sto Atliate installers for onsite labor
- Ti Budget Unit Price Ranges presumes a flypars Parvel condition and is contingent upon review and acceptance of final design details
- 4) Standard CLP inclusions, exclusions, clarifications, larms and conditions apply
- 5) Budget Livit Price Ranges presume standard spec, feather, testares, etc. earliading any special shapes, special patterns, radius conditions, etc. (i) Budget presumes that existing building shell is adequate to support an exterior panel system.
- 7) Firestopping systems are excluded



| RC PANELS | | | | Advanced Building Solutions |
|-----------------------------------------------------------|--------------------------------------------------|-------------------------------|--------------------------------------|--------------------------------|
| | | | | 188 Warren Street |
| European company brought to us by RMI | | | | Brooklyn, NY 11201 |
| Using Sto panels | | | | Peter Bonte |
| They were one of the companies that did | Material Pricing/ SF | Labor Pricing/SF | TOTAL INSTALLED | plabonte@advanced-build.com |
| Energiesprong in Netherlands. | 5, | | | mobile 917.509.2200 |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| 1. We can produce it on an outsourced basis althout | ugh before we commit to anything we ne | ed get a better understand | ing of your timeline. | |
| 2. The cost per sqft would be assuming | no unforeseen issues arise to do w/mat | erial cost | | |
| 3. We can meet the 6 story fire code requirement a | t the price above. | | | |
| 4. If Placetailer is going to be your GC we can train | their people in the installation and will b | ring over someone from th | e Netherlands to assist with train | ning and the first insulation. |
| Moving forward we'd like to be able to have few cre | ews in each metro area that is trained on | the installation so Placeta | iler could be a good starting poi | nt. |
| There is work being done that will allow the architect to | o do the design and load it directly to our plat | form, we'll then do the layou | It the engineering and the pricing o | n the platform. |





Typical Panel alignment @ South facade

0 0

0 0

0

UTILIZE EXISTING

STRUCTURAL GRID

WHERE POSSIBLE

Ô

0 0

0

0

0

0

0

0

0

0

0

0

Θ

0

0

0

0

16-5- 1



0

0

0

0

0

0

TYPICAL PANEL

9'-9 3/8" TALL

(MOST 16-6")

< 20' WIDE

Θ

0

Θ

Θ

Ō

0

CERNCLARY Engle Coated Ratescreen Skilling Prefocularly in Coating

CELECTOR[®] markets miler program in available in this texture. Canton onlor samples can be requested at: https://www.iad.com/creativ-canton-onlor
 Arcs Sile
 Fact PRMI_ID
 Sile Sile

 Arcs Sile
 Fact PRMI_ID
 Sile

 Sile
 Sile
 Sile

 Sile
 Sile


Taily (horge) (HEREIDE)

1. Yes proved in decisions of the start and segment shifts defined from the start products. Four each structure should be published with the start of the star

Brang wards to prove the second second









Thin Brick and Spandrel Glass Mega Panels

Salvation Army



eastern exterior wall systems, inc.





eastern exterior wall systems, inc.



Construction Products Group


* NOTE: NO UPDATED PRICING

| ТКЕМСО | | | | |
|--------------------------------------------|----------------------|-------------------------|-----------------|----------------------------|
| | *Ba | ised on Heather's cost | | David Huchinson |
| Insulated metal panel with EPS | data | a analysis on Eva White | | DBHutchinson@tremcoinc.com |
| foam, integrated 3-pane windows, | Material Pricing/ SF | Labor Pricing/SF | TOTAL INSTALLED | Steven Mort |
| EIFS finish | | \times | \times | SMort@tremcoinc.com |
| Been buying companies and solidifying | | | | |
| pricing | | | | |
| Formaliozing installer training program in | | | | |
| Clevelandextended warranties | | | | |
| | | | | |









| HVAC/DHW SYSTEMS | Vertic | cal stack | | Heating, Cooling, & Ventilation | | | |
|--------------------------------------------------------------|------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|----------------------------------------------------------------------------|-------------------------------------------------|-----------------------------------------------------------------------------------------------------------------|--|
| BUILDING EVOLUTION CORPORATION | - | 1 5 | En lang | Heating & Cooling Options | Ventilation Options | Ventilation & Ducting Requirement | |
| Achiere Performance & Durability Through A Hollatic Approact | 1. | Comparison C | KANE | | ck: all-in-one. Requires duct heaters during | Through wall ventilation; horizontal exhaust bathroom and kitchen, supply at Ephoca unit | |
| % ephoca | | | | 2. Ephoca Through- | a. Central Rooftop | i. Vertical duct riser cored internally in units | |
| | | and is | a la ma | Wall, no integral ventilation. Requires | ERV | ii. Vertical duct riser external to building, within enclosure | |
| | 2. | | G | supplemental electric heaters during winter. | b. Unitary ERV | i. Through wall ventilation; horizontal exhaust bathroom and kitchen, supply at ERV | |
| | | | | | a. Central Rooftop | i. Vertical duct riser cored internally in units | |
| | 3. | VHP | + | 3. VRF with Heat Recovery, branch controllers, and wall hung FCUs | ERV | ii. Vertical duct riser external, within enclosure | |
| | • | | | | b. Unitary ERV | i. Through wall ventilation; horizontal exhaust bathroom and kitchen, supply at ERV | |
| | 4 . | VIEF | | 4. VRF without Heat Recovery and wall | a. Central Rooftop ERV | i. Vertical duct riser cored internally in units | |
| | | | | | | ii. Vertical duct riser external, within enclosure | |
| | | | | hung FCUs | b. Unitary ERV | i. Through wall ventilation; horizontal exhaust bathroom and kitchen, supply at ERV | |
| | | W5HP Sectors 2 Place Design | E | | a. Central Rooftop | i. Vertical duct riser cored internally in units | |
| | 5. | | + or 🗸 | 5. HEX, Condenser | ERV | ii. Vertical duct riser external, within enclosure | |
| | | | | Loop, WSHP/Bulldog | b. Unitary ERV | i. Through wall ventilation; horizontal exhaust bathroom and kitchen, supply at ERV | |

Domestic Hot Water

| Option | Equipment |
|--------------------------|--------------------------------------------------------------------------------|
| 1. Central Heat Pump DHW | Outdoor CO2-based condenser, storage and swing tanks, recirculation pump(s) |

1. Ephoca Vertical Stack

PROS

- Single heating/cooling/ventilation solution
- Easy to schedule installation
- Can exhaust bathroom and kitchen area
- Does not require fire-stopping and smoke dampers
- Reduced risk of refrigerant leak in apartments

CONS

- Added maintenance costs due to individual unit filters
- Higher operating cost compared to centralized heat recovery VRF system
- Requires two penetrations through enclosure per apartment
- More work in occupied rehab compared to wall hung FCUs and central ventilation system
- Lower ERV efficiency compared to central ventilation system
- Will require electric resistance heating for winter design conditions


Vertical stack

🔅 ephoca









HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Arthury Performance & Durability Through A Headeric Approach


2. Ephoca Wall mounted + De-coupled ventilation

PROS

- Re-use existing enclosure penetration locations
- Does not require fire-stopping and smoke dampers
- Easy to schedule installation
- Reduced risk of refrigerant leak in apartments


CONS

- Added maintenance costs due to individual unit filters
- Higher operating cost compared to centralized heat recovery VRF system
- Requires two penetrations through enclosure per unit without benefit of ventilation
- May not be adequately sized for common spaces
- May require electric resistance heating for winter design conditions
- Does not address ventilation needs
















HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Artiser Performance & Durability Transple & Modeling Agreements

3. VRF w/Heat Recovery and wall hung FCUs + De-coupled ventilation

PROS


- Lowest overall operating cost with heat recovery benefit
- Wall-mounting FCUs does not take away real estate in apartments
- Improved comfort with independent control of heating and cooling
- System can scale to heating/cooling load requirements
- Central maintenance (condensers, controls)


CONS

- Reduces roof space availability for solar array


- Limited space within building to mount branch controllers, may have to be installed on roof in purpose built semi-conditioned space

- Vertical chases for refrigerant lines may still require fire-stopping
- Externally run refrigerant lines will still require maintenance access





Heating/Cooling





4. VRF WITHOUT Heat Recovery and wall hung FCUs + De-coupled ventilation


PROS

- Lower cost compared to heat recovery VRF option
- Does not require branch controllers
- Wall-mounting FCUs does not take away real estate in apartments
- System can scale to heating/cooling load requirements
- Central maintenance (condensers, controls)

CONS

FCU

- Higher operating cost compared to heat recovery VRF option
- Reduces roof space availability for solar array
- Reduced comfort without independent control of heating and cooling
- Vertical chases for refrigerant lines may still require fire-stopping
- Externally run refrigerant lines will still require maintenance access



SUPPLIES FL384

SUPPLIES

SUPPLIES

25 CFI




Figure 10: External ductwork staggered

5. HEX, Condenser Loop, WSHP/Bulldog + De-coupled ventilation

PROS

- Simultaneous heating and cooling with heat recovery
- Reduced refrigerant running through occupied space
- CUs can be located at grade in a central location to serve the entire building.
- May be less expensive than other central options as contractors are familiar with WSHPs, and two pipe hydronic systems

CONS

- Lower efficiency compared to VRF system
- Loss of real estate in apartments





Figure 6: Rooftop layout with internal supply duct risers

Ventilation





Heating/Cooling

STUDIO

STUDIO

WUFI + SOLAR

MEETING THE PASSIVE HOUSE STANDARD

SITE ENERGY: 284,635 kWh/yr

SOLAR GENERATION: 179,228 kWh/yr

SITE EUI WITH SOLAR: 13 kBTU/sf/yr

| S 🖬 🔮 | Scope | Passive house verification | ~ | English/P/Inner dimensions/PHIU8 | + 2018 Aesign data |
|-------|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|--------------------|
| - | Atta | Component 13: Windows-Bouth Fixed Component 14: Sible Edge at Grade Component 15: Shading-Contributed Component 15: Shading-Contributed Component 15: Shading-Contributed Component 16: Opening Component 2: Shading-Contributed Component 2: Shading-Contributed Component 2: Opening Component 2: Opening Component 1: Opening Componen | Name Rootop PV Location On-ske Onske utilization User defined Parameters Regressed ats Photosoffice (renew Onske utilization | vable energy (jörhlyr) | 79220 |

PHIUS+ 2018 VERIFICATION

1

| Distance of the second s | | |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|--|
| Calegory | Residential | |
| Statue | In planning | |
| Building type: | Retrofit | |
| Year of construction. | | |
| Units: | 127 | |
| Number of occupants. | 138 (Design) | |
| Occupant density: | 541.2 ft ² /Person | |

| boundary conditions | | | Building geometry | | | |
|---------------------|-----------------------|--------------|-------------------|----------------------|-----------|-----------------|
| | Climate: | MA - BEVERLY | MUNI (Monthly) | Enclosed volume: | 1,047,013 | # * |
| | | | | Net-volume: | 284,690 | # * |
| | Internal heat gains: | 1.5 | Bhufty ft* | Total area envelope: | 76,372.8 | 10 ⁴ |
| | Interior temperature | 68 | 'F | Area/Volume Ratio: | 0.1 | 1/11 |
| | | | | Floor area: | 74,682 | mr. |
| | Overheat temperature: | 77 | 'F | Envelope area/CFA: | 1.023 | |
| | | | | | | |

Btuthr ft^e

Blufr ft^e

Bluhr

2.52 Bluthr ft*

188,056.41 Bluftr

971.119.65 kBbu/vr

284,635.17 kWh/yr

0.97 1/hr

0.97 1/hr

0.06 cfm/ft*

0.06 cfm??*

13 kBtufffry

3 Bluftr #*

PASSIVEHOUSE REQUIREMENTS

Certificate criteria: PHIUS+ 2018

Heating demand

| specific: | 4.39 | kEttu/ff*yr |
|----------------|------------|-------------|
| tarpet: | 6.4 | kBtu/ft*yr |
| total: | 328.065.99 | kEtu/yr |
| Cooling demand | | |
| sensble: | 2.5 | kBtu/ff*vr |



| sensible: | | kBtuff*yr |
|----------------------|------------|-------------------------|
| laber#: | 0.34 | kBtuff*yr |
| specific: | 2.84 | kBtu/ff ¹ yr |
| target: | 7.2 | kBtuff*yr |
| total: | 212,435.65 | kBbu/yr |
| Manufacture Research | | |

| | | | ad |
|--|--|--|----|
| | | | |

tarpet NMA:

total:

total

specific

CFM50 per envelope area:

total: Air tightness ACH50

target target CFM50:

| specific: | 4.32 |
|-----------|------------|
| target: | 5.6 |
| total. | 322,769.73 |





Source energy

Cooling load specific:

512,343.3 KWhyr specific 3,713 kWh/Person yr target 3.840 kWh/Person yr total: 1,748,015.36 KBturyr specific: 23:41 kBturft*yr Site energy









PHIUS+ 2018 VERIFICATION

1

4

| BUILDING INFORMA | TION | |
|-----------------------|-------------------------------|-------------------|
| Calegory | Residential | |
| Statue | In planning | |
| Building type: | Retrofit | |
| Year of construction. | | |
| Units: | 127 | |
| Number of occupants. | 138 (Design) | |
| Occupant density: | 541.2 ft [*] /Person | |
| Boundary conditions | | Building geometry |

| Climate: | MA - BEVERLY | MUNI (Monthly) | Enclosed volume: | 1,047,013 | # * |
|---------------------------|--------------|----------------|----------------------|-----------|----------------|
| | | | Net-volume: | 284,690 | #* |
| Internal heat gains: | 1.5 | Blufty ft* | Total area envelope: | 76,372.8 | #4 |
| Interior temperature | 68 | 15 | Area/Volume Ratio | 0.1 | 1/11 |
| Interest of the second of | | 20 | Floor area: | 74,682 | m ^r |
| Overheat temperature: | 77 | 'F | Envelope area/CFA: | 1.023 | |
| | | | | | |

kEttu/Tf*yr

kEtu/ft*yr

kEtu/w

4.32 Bluihr ft"

2.52 Bluthr ft*

3 Bluftr #*

322,769.73 Bluhr

188.056.41 Blufr

5.6 Bluhr ft"

PASSIVEHOUSE REQUIREMENTS

PHIUS+ 2018 Certificate criteria:

Heating demand

taiget:

tetal.

tarpet NMA:

total:

target

total:

Heating load specific

Cooling load specific:

| specific | 4.39 |
|----------------|------------|
| target: | 6.4 |
| total: | 328,065.99 |
| Cooling demand | |
| sensble: | 2.5 |

| sensble: | | kBtu/ff'yr |
|-----------|------------|-------------------------|
| later# | 0.34 | kBtuff*yr |
| specific: | 2.84 | kBtu/ff ^s yr |
| target: | 7.2 | kBtuff*yr |
| total: | 212,435.65 | kBbu/yr |

| ł, | 1 | 1 | • | • | 0 | 1 | • | |
|----|---|---|---|---|---|---|---|--|





Source energy

512,343.3 KWhyr specific 3,713 kWh/Person yr 3.840 kWh/Person yr 1,748,015.36 KBRulyr specific: 23:41 kBturft*yr Site energy

| total | 971,119.65 | kBbu/yr |
|-----------|------------|-----------|
| specific: | 13 | kBtuff*v |
| total: | 284,635,17 | kWh/yr |
| REPORTS. | 3.01 | KANDED IN |

Air tinhtness

| Aur ogniness | | |
|--------------------------|------|---------|
| ACH50. | 0.97 | 1/hr |
| CFM50 per envelope area: | 0.06 | cfm??* |
| target: | 0.97 | 1/hr |
| target CFM50: | 0.06 | ctm/tt* |



1, 🗸 0.2 0.4 0.0 0.0

WUFI + SOLAR

MEETING THE PASSIVE HOUSE STANDARD

SITE ENERGY: 284,635 kWh/yr

SOLAR GENERATION: 179,228 kWh/yr

SITE EUI WITH SOLAR: 13 kBTU/sf/yr

WUFI + SOLAR

MEETING THE PASSIVE HOUSE STANDARD

SITE EUI WITH SOLAR: 13 kBTU/sf/yr

BASELINE EUI: 150 kBTU/sf/yr

92% BETTER THAN BASELINE

| Scenario | Source Energy (kBtu/yr) | Site Energy (kBtu/yr) | EUI (kBtu/sq.ft./yr) |
|----------|----------------------------|--------------------------|-------------------------|
| As Built | 15,467,548 | 11,128,557 | 150 ¹ |

PHIUS+ 2018 VERIFICATION

1

| Calegory | Resi | Initial | | | |
|----------------------------------------|--------------|----------------|----------------------|-----------|-----|
| Statue | in pla | nning | | | |
| Building type: Yaar of construction | Retro | | | | |
| Units: | 127 | | | | |
| Number of occupants. | 138 (| Design) | | | |
| Occupant density: | 541.2 | ft*/Person | | | _ |
| Boundary condit | tions | | Building geometry | | |
| Climate: | MA - BEVERLY | MUNI (Monthly) | Enclosed volume: | 1,047,013 | ۳. |
| | | | Net-volume: | 284,690 | * |
| internal heat gains: | 1.5 | Btulhr ft* | Total area envelope: | 76,372.8 | 11 |
| mission temperature | 68 | ·e | Area/Volume Ratio | 0.1 | 1/1 |
| and the set of the second | 99 | | Floor area: | 74,682 | 11 |
| Overheat temperature: | 77 | Ŧ | Envelope area/ICFA: | 1,023 | |
| PASSIVEHOUSE | REQUIREMEN | VTS | | | |
| Certificate criter | in: Phillip | S+ 2018 | | | |

| 10.0 | - | tin | - | - | - | |
|------|---|-----|---|---|---|--|
| | | | | | | |

| specific: | 4.39 | kEttu/Tf*yr |
|----------------|------------|-------------------------|
| target: | 6,4 | kEtu/ft*yr |
| NOBAE: | 328,065.99 | kEttu/yr |
| Cooling demand | | |
| sensble: | 2.5 | kBtu/ff ¹ yr |
| laterst. | 0.34 | S-Dhutthe |

| later# | 0.34 | kBtufffyr |
|-----------------------|------------|-------------------------|
| specific | | kBtu/ff ^b yr |
| target. | 2000.0 | kBtufft'yr |
| total: | 212,435.65 | |
| and the second second | | |

| Heating load |
|--------------|

| specific. | 4.32 | Blufty ft ^e |
|--------------|------------|------------------------|
| target: | | Bluthr ft* |
| total. | 322,769.73 | Btuhr |
| Cooling load | | |

2.52 Bluthr ft*

188.056.41 Bluhr

| | - | - | | 1 |
|---|---|-------|---|---|
| 1 | 4 | | 4 | ~ |
| | | | | |
| | | | | |



Source energy

specific:

tarpet total:

| total: | 512, |
|-----------|---------|
| specific: | |
| target: | |
| total: | 1,748,0 |
| specific: | |

343.3 KWh/yr 3,713 kWh/Person vr 2000 3.840 kWh/Person yr 15.36 KBturyr 23:41 kBturft*yr

ARE 1000

> 5 75 10 125 - 44

Site energy

Air tightness

tol. 30


108 10

| ual: | 971,119.65 | KĒ |
|---------|------------|----|
| ecific: | 13 | kł |
| al: | 284,635,17 | 81 |
| eafc: | 3.81 | k |
| | | |

| .65 | KERU/yr | |
|-----|---------------------|-----|
| 13 | kBtuff*yr | - |
| 17 | ki//h/yr | 2.5 |
| 81 | kWh/tt ⁴ | |

~ 12 0.2 0.4 0.6 0.8

| And subtraction and | | |
|--------------------------|------|---------------------|
| ACH50. | 0.97 | 1/hr |
| CFM50 per envelope area: | 0.06 | cfm??* |
| target: | 0.97 | 1/hr |
| target CFM50: | 0.06 | cfm/ft ⁴ |
| | | |



PRICING:



| A | • | с | p | 6 | , | Ģ | н | i I | , |
|----------|-----------------------------------------------------------------------------------------------------------------------|---------------------------|----------------------|--------------------|------------------|----------------------|---------------------|---------------------------------|---------------------------|
| hem. | DESCRIPTION OF WORK | Unit Price Estimate | Direct Cost | Markup | Material Cost | Material Markup | Sub Contractor | Sub Con. Markup | Total |
| | | Estimole | | 10.00% | | 20.00% | | 15.00% | |
| | Division 1: General Requirements | | | | | | | | |
| | 01 27 76.00 Project Invoicing 01 31 13.00 Project Management | \$0.10 | \$7.500 \$30.000 | \$750 \$3.000 | \$0 \$0 | 50 50 | \$0 \$0 | \$0 \$0 | \$8.250 \$33.000 |
| | 01 31 13.00 Project Meetings | \$0.10 | \$7.400 | \$740 | \$0 | \$0 | 40 \$0 | \$0 \$0 | \$8,140 |
| | 01 32 13.00 Project Scheckling | \$0.20 | \$14,800 | \$1,480 | \$2 | \$0 | \$0 | \$0 | \$16,280 |
| | 01 51 13.02 Temp Bechlicity 01 51 36.02 Temp Water Service | \$0.15 | \$11,100 | \$1,110 | \$0 \$0 | \$0 \$0 | \$0 \$0 | \$0 \$0 | \$12,210 |
| | 01 31 35.02 temp water service 01 31 40.02 Tool Equipment Rental | \$1.52 | \$1.300 | \$11.260 | \$0 | 50 | 30 \$0 | \$0 \$0 | \$123,860 |
| | 01 32 19.02 Sonitary Facilities | \$0.04 | \$3,000 | \$300 | \$0 | \$0 | \$0 | \$0 | \$3.300 |
| | 01 35 26.02 Tenfic Centrel 01 56 26.02 Temporary Fencing | \$0.06 | \$4,400 | \$440 | \$0 \$0 | \$0 \$0 | \$0 \$0 | \$0 \$0 | \$4,840 |
| | 01 55 26.02 temporary vencing 01 57 16.02 Temporary Pest Control | \$0.02 | \$7.400 | \$740 \$150 | \$0 \$0 | \$0 | 30 \$0 | 40 \$0 | \$0,146 |
| | 01 73 00.00 Site Supervision | \$0.61 | \$45.200 | \$4.520 | \$0 | \$0 | \$0 | \$0 | \$49.720 |
| | 01 74 16.00 Site Maintenance 01 74 19.02 Wate Okposa | \$0.20 | \$14.800 \$22.200 | \$1.480 \$2.220 | \$0 \$0 | 50 50 | \$0 \$0 | \$0 \$0 | \$16.28 |
| | 01 74 23.02 Find Clean | \$0.20 | \$14,800 | \$1,480 | \$0 | 20 20 | 40 \$0 | \$0 | \$16,28 |
| | 01 78 13.00 Punch List | \$0.30 | \$22,200 | \$2,220 | \$0 | 50 | \$0 | \$0 | \$24,420 |
| | Division 2 Silework | | | | | | | | |
| | 02 22 00.02 Demol lion | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$4 |
| | Division 4 Masony | | | | | | | | |
| | 04 21 13.02 Brick Masonry Repair | | \$0 | \$0 | \$0 | \$0 | \$50.000 | \$7.500 | \$57.500 |
| | Division 6 Wood & Plastics | | | | | | | | |
| | 06 43 10.01 Milwork MM | \$727.00 | \$0 | \$0 | | \$8.000 | \$0 | \$0 | \$48.000 |
| | 06-43 10.02 M work 5ub | \$1.560.00 | \$500 | \$50 | \$0 | \$0 | \$290.160 | \$43,524 | \$334.20 |
| | Division 7 Thermal & Maisture Protection | | | | | | | | _ |
| | 07 14 00.02 Fluid-Appled Dampproofing Sub | | \$1.000 | \$100 | \$0 | \$0 | 3,000 | \$2,100 | \$17.00 |
| \vdash | 07 21 13.01 mulation MH (included in 07 21 13.02) 07 21 13.02 insulation Sub | \$2.50 | \$0 | \$0 \$0 | \$0 | <u></u> | \$0 | \$0 \$450 | \$3.50 |
| | 07 27 13.02 Instantin Sdo 07 27 00.01 Air Bonlier Mh | \$2.50 | \$0 | \$0 | \$10,000 | 1 2.00 | \$0,000 | \$450 | \$12,000 |
| | 07 27 00.02 Air Bonler Sub [Included in 07 42 63.01] | | \$0 | \$0 | • | \$0 | \$0 | \$0 | \$0 |
| | 07 42 63.01 Fabricated Wall Panel Assembles Mit 07 42 63.02 FWP Assembles Sub | \$60.00 | \$0 \$15.000 | \$0 | 2.486.100 \$0 | \$497.220 | \$0 \$621.525 | \$0 \$93,200 | \$2,983,300 \$731,200 |
| | | \$15.00 | \$15,000 | \$1.500 | | 9 30 | 3021,323 | \$22.20 | \$731,20 |
| | Division 8 Doors, Window & Interiors | | | | | | | | |
| | 08 14 10.01 Exterior Doors With [Included in 07 42 43.01] 08 14 10.02 Exterior Doors Sub (Included in 07 42 43.01] | | \$2 \$2 | 50 | \$0 | \$0 \$0 | \$0 \$0 | \$0 \$0 | \$ \$ |
| | 08 41 13.00 Glozing Demo | \$272,0 | 50 | 20 20 | \$0 | 50 | \$50,592 | \$7.589 | \$58,200 |
| | 08 50 00.01 Windows Mh1 (included in 07 42 63.01) | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| | 08 50 00.02 Window Sub (included in 07 42 63.01) | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| | Division 9 Finishes | | | | | | | | |
| | 09 91 23.02 Interior Point Sub (Included in 09 21 00.02) | | \$1.000 | \$100 | \$0 | \$0 | \$20,000 | \$3.000 | \$24,100 |
| | Nutrine 22 Rembins | | | | | | | | |
| | 22 00 000 Flumbing Demokion (included) 22 4 00.02 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| | 22.00.00.01 Flumbing MM Included 00.000.02 | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$ |
| | 22 00 00.02 Humbing 5x6 | \$25.00 | \$5,000 | \$500 | \$0 | \$0 | \$1,851,600 | \$277,700 | \$2,134,800 |
| | Division 23 HVAC | | | | | | | | |
| | 23.81.40 - Ephoca ALO Vertical Stack Units - w/ ERV | \$14,000.00 | \$10,000 | \$1,000 | \$0 | \$0 | \$2,016,000 | \$302,400 | \$2,329,400 |
| | Estimoted # of Units Division 26 Electricol | 144.00 | | | | | | | |
| | 26 00 00.00 Electrical Demol fon (Included in 26 00 00.02) | | \$0 | \$0 | \$0 | 50 | \$0 | \$0 | 50 |
| | 26 00 00.01 Electrical Mit [Included in 26 00 00.02] | | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 |
| | 26 00 00.02 Rectricol Sub | \$50.00 | \$10,000 | \$1,000 | \$0 \$8.000 | \$0 \$1.088 | \$3,703,250 | \$555.488 | \$4,269,700 |
| | 24 30 00.01 Lighting Fishers Wh 48 14 00 Solar Energy Electrical Power Generation Equipment Sub | \$3.00 | \$1,000 | \$100 | \$0.00 | \$1,055 | \$0 \$222,200 | \$0 \$33,300 | \$10,20 |
| | | | | | | | | | |
| | Division 32 Extentor Improvements 32 10 00.02 Paying Sub | | 50 | \$0 | \$2 | 20 | \$3.450 | \$518 | \$4.00 |
| | 32 16 00:02 Paring solo 32 16 23:02 Sidewalks Sub | | \$0 | \$0 | \$0 | \$0 | \$5,300 | \$795 | \$6.10 |
| | 32 90 00.02 Landscape Sub | | \$1.000 | \$100 | \$0 | \$0 | \$2,800 | \$420 | \$4.320 |
| | | | | | | - (| | Total | \$13,641,00 |
| | | | | | | | | Cost by Unit | \$107,40 |
| | | | | | | | | SQFT cost by GSF | \$184 |
| | | | | | | | SQFI cost by | GSF of Envelope | \$255 |
| | | | | | | <u> </u> | | | |
| | Add Alternate (07 - Centralized Ventilation System | | \$10.000 | \$1.000 | 50 | 50 | \$2,962,600 | | \$3,417,990 |
| A | 23 72 00.02 Centralized ERV System Sub - Add | \$40.00 C | \$10.000 P | \$1.000 | 1 10 | 6 6 | \$2.962.600 | \$444,390 | \$3,417,990 |
| пем | DESCRIPTION OF WORK | Unit Price | Direct Cost | s Markup | | G Material Markup | n Sub Contractor | Sub Con. | Jotol |
| | 23 81 43 - Air Source Unitary Heat Pump - Add | Estimate \$1.300.00 | so | so | so | so | \$475.200 | Morkup \$0 | \$475.200 |
| | 23 81 43 - Ar source Unitary Hear Pump - Add 23 81 40 - Ephoco AlO Vericol Stock Units - w/ BRV - Deduct | \$1.300.00 | \$0 \$10,000 | \$1,000 | \$0 \$0 | \$0 \$0 | \$2,016,000 | \$302,400 | -\$2,329,400 |
| | | | | | | | | Add Total | \$1,563,790 |
| | | | | | | | | Adjusted Totol Cost by Unit | \$15.204.790 \$119.723 |
| | | | | | | | | QFT cost by GST | \$205 |
| | | | | | | | SQFT cost by C | | \$285 |
| | Add Alternate 202 - Through-wall FRV | \$6,100.00 | 90 90 | 50 | \$0 | 50 | \$878.400 | \$131.800 | \$1,010,200 |
| \vdash | 23 81 40 - Ephoco AlO Well Units - w/ ERV - Add 23 81 40 - Ephoca AlO Verial Stack Units - w/ ERV - Delect | \$6.100.00 \$12.000.00 | \$0 \$10.000 | \$0 \$1.000 | \$0 \$0 | \$0 \$0 | \$878,400 | \$131,800 \$259,200 | \$1,010,200 |
| | | | | | 11 | 11 | | Add Total | -\$988.000 |
| | | | | | | | | Adjusted Total Cost by Unit | \$12,453,000 \$99,630 |
| | | | | | | | s | Cost by Unit QFT cost by GSF | \$171 |
| | | | | | | | SQFT cost by C | | \$237 |
| | | | | | | | | | |

Basis Of Design:

- 1. Ephoca Vertical Stack
- 2. Panelized System: \$60/sf installed_

\$13,641,000.00 \$184/sf (GFA)

\$107,409.00 per unit



Achieve Performance & Durability Through A Holistic Approach¹⁵

LESSONS LEARNED.....so far

1. Most panelized manufacturers are very new to this space of Deep Exterior Energy Retrofits, so, many are not yet prepared for scaling up.

- 2. Many panelized manufacturers are not vertically integrated between the factory and the site installation, and so we are getting a wide range of installation costs. Need to work toward more vertically integrated solutions.
- 3. Pipelines matter. Several manufacturers became interested only when we could demonstrate to them that there was a pipeline of work which was at a scale that justified their R+D and attention.

4. None of our projects have established budgets so we are designing these strategies in a vacuum. This is not sustainable. While each building is unique, with unique climates, unique labor costs, etc, we need to establish a range of baseline costs that can guide all Solution Providers, Building Owners and Manufacturers.

5. Along with a lack of baseline budget information that has all DERs make sense financially, we also have no replicable strategy to finance these projects. We need a replicable financing strategy for DERs.

6. Have not even begun to think about a Solution Provider offering a GUARANTEE on energy consumption/maintenance as was done with Energiesprong. Need to understand how this could be possible.